



## ATUL KUMAR & ASSOCIATES

B-15, Navkunj Apartments, I.P Extension, Patparganj, Delhi 110092. PH.: 9811255789  
E-mail: atul.kumarass@gmail.com

### ARCHITECT'S CERTIFICATE

On the letter head of the architect firm

To whom so ever it may concern

REPORT FOR QUARTER ENDING	Sept 2022
---------------------------	-----------

**Subject:** Certificate of progress of construction work:

Sr. No.	Particulars	Information
i.	Project/Phase of the project	Ashiana Anmol Ph-1
ii.	Location	Sector-33, Village Dhunela, Sohna, Gurgaon, Haryana
iii.	Area in acres	3.80 acres
vi.	HARERA Registration No.	26 of 2017 dated 28.07.2017
v.	Name of Licensee	Universe Heights (India) Private Limited
vi.	Name of Collaborator	N/A
vii.	Name of Developer	Ashiana Housing Limited

Sir,

1. I/ We have undertaken assignment as architect for certifying progress of construction work in the above mentioned project as per the approved plans.

i.	Date of certifying of percentage of construction work/ site inspection	30-Sept-2022
ii.	Name of Architect/Architect's firm	Atul Kumar & Associates
iii.	Date of site inspection	3-October-2022

2. Following technical professionals are appointed by Promoter: - (as applicable)

Sr.No.	Consultants	Name
i.	Site Engineer	Ramvilas Sharma
ii.	Structural Consultant	R.K. Bhola
iii.	Proof Consultant	-

vi.	MEP Consultant	V.S. Kukreja
v.	Site supervisor/incharge	-

3. I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B.

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) with stamp of Architect ATUL KUMAR

Council of Architects (CoA) Registration No. CA/ 78 / 4548 .

Council of Architects (CoA) Registration valid till (Date) 31<sup>st</sup> Dec 2028 .

**Table - A**

Building/Tower no. \_\_\_\_\_ (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks/Activity	Description of work done	Percentage of total proposed work
<b>A1</b>	<b>SUB- STRUCTURE STATUS</b>		
1.	Excavation		100%
2.	Laying of foundation	-	
	i. Raft	-	100%
	ii. Pile	-	NA
3.	Number of basement(s) .....		
	i. Basement level 1		100%
	ii. Basement level 2*		NA
4.	Waterproofing of the above sub-structure(whenever applicable)		100%

ATUL KUMAR B.Arch  
Reg. No. : CA/78/4549

<b>A2</b>	<b>SUPER- STRUCTURE STATUS</b>				
5.	Total floors in the tower/building			G+14	
6.	Total area on each floor			100%	
7.	Stilt Floor/ Ground Floor			100%	
8.	Status of laying of slabs floor wise			100%	
	Cumulative number of slabs in the building/tower..... laid by end of quarter			Zero	
9.	Status of construction				
	i. Walls on floors			100%	
	ii. Staircase			100%	
	iii. Lift wells along with water proofing			100%	
	iv. Lift lobbies /common areas floor wise			100%	
10.	Fixing of door and window frames in flats/units			100%	
11.	Status of MEP	Internal (within Flat)	External works	Internal (within Flat)	External works
	i. Mechanical works			NA	NA
	ii. Electrical works including wiring			100%	100%
	iii. Plumbing works			100%	100%
12.	Status of wall finishing ( plaster/paint/whitewashing/coating)				
	i. External			100%	
	ii. Internal			100%	
13.	Status of wall tiling				
	i. In bathroom			100%	
	ii. In Kitchen			100%	
14.	Status of flooring				

	i. Common areas		100%
	ii. Units/flats		100%
15.	Status of other civil works		
	i. Staircase with railing		100%
	ii. Lift wells		100%
	iii. Lift lobbies /common areas floor wise		100%
16.	Status of Installation		
	(Within flat/unit)		
	i. Doors and windows panels		100%
	ii. Sanitary Fixtures		100%
	iii. Modular Kitchen		100%
	iv. Electrical fittings/Lighting		100%
	v. Gas piping (if any)		100%
	(Other than flat/units)		
	vi. Lifts installation		100%
	vii. Overhead tanks		100%
	viii. Underground water tank		100%
	ix. Fire fighting fittings and equipment's as per CFO NOC		100%
	x. Electrical fittings in common areas		100%
	xi. Compliance to conditions of environment /CRZ NOC		Done
17.	Waterproofing of terraces		100%
18.	Entrance lobby finishing		100%
19.	Status of construction of Compound wall		100%

**Note: (\*) Extend rows as per requirement**

**Table - B**

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
	<b>B-1 Services</b>			
1.	Internal roads & pavements	YES	100%	
2.	Parking			
	Covered no _____	YES	100%	
	Open no _____	YES	100%	
3.	Water supply	YES	100%	
4.	Sewerage (Chamber, Lines, Septic Tank, STP)	YES	100%	
5.	Storm water drains	YES	100%	
6.	Landscaping & tree plantation	YES	100%	
7.	Parks and playgrounds	YES	100%	
	Fixing of children play equipment's	YES	100%	
	Benches	YES	100%	
8.	Shopping Area	NO	N/A	
9.	Street Lighting/Electrification	YES	100%	
10.	Treatment and disposal of sewage and sullage water/STP	YES	100%	
11.	Solid Waste Management & disposal	YES	0%	
12.	Water Conservation, Rain Water Harvesting, Percolating Well/Pit	YES	100%	
13.	Energy management (Solar)	YES	100%	
14.	Fire Protection and Fire Safety Requirements	YES	100%	
15.	Electrical meter room, Sub-Station, Receiving station	YES	100%	
16.	Other (option to add more)			

  
**ATUL KUMAR B. Arch**  
 Reg. No. : CA/78/4549

<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	NA	NA	
18.	Others	NA	NA	
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/Competent Authority</b>			
19.	Schools	_____	_____	
20.	Dispensary	NA	NA	
21.	Club	_____	_____	
22.	Others	NA	NA	
<b>B-4</b>	<b>Services /facilities to be transferred to the Competent Authority</b>	_____	_____	
23.	*			