

- Architecture
- Interiors
- Town Planning
- Engineering
- Project Management
- Turnkey Constructions
- e Governance Projects

S.K. INTEGRATED CONSULTANTS



AN ISO 9001 COMPANY

Head Office :

280, Deepali Enclave,
Pitampura, Delhi- 110034.
Phone 011 - 27023208, 47657318
Telefax 011 - 27022973
E-mail: skintegrated@yahoo.com

Branch Office :

House No. 592, Sector -16,
Panchkula, Haryana.

TO WHOMSOEVER IT MAY CONCERN

We hereby certify that Ashiana Realetech Pvt. Ltd. having it's registered office at 203-205, D-3 Block, Progressive Chamber, Commercial Complex, Prashant Vihar, Delhi- 110085 is developing a project namely **"THE CUBIX"**, situated at Sec-23, Dharuhera, Rewari, Haryana. We have certify the Quarterly Progress Report for the compliance of Phase 1 of the Project namely **"THE CUBIX"** under The Real Estate (Regulation & Development) Act 2016 & The Haryana Real Estate (Regulation and Development) Rules 2017, is as under:-

Stage of Development Construction works (01-10-2019 to 31-12-2019)									
Project Name:- THE CUBIX Situated at Sec- 23 , Dharuhera, Haryana	RERA REG NO :- HRERA-PKL-RWR-39-2018 DATED 2018								
Description of activities	Tower A1	Tower A2	Tower B1	Tower B2	Basement , Non Tower & external	EWS	STP	Swimming Pool	Shopping Centre
Structure Work									
Foundation	Complete	Complete	Complete	Complete	Complete				
Superstructure	Complete	Complete	Complete	Complete	Complete				
Finishing Work									
Internal Finding	97%	97%	77%	61%	97%				
External Finding	97%	97%	97%	97%	98%	65 %	96%	86%	92%
MEP Works									
Internal Electrical worker	96%	96%	73%	71%	97%				
Common Area	96%	96%	95%	71%	96%				

KAPIL SHARMA
(ARCHITECT)
CA/97/20903
280, DEEPALI ENCLAVE,
PITAMPURA, DELHI-34

ER. SADANAND OJHA
ME (Civil)
Structural Consultants
Swati Structure Solution Pvt. Ltd.
H.O. 503, Sachdeva Corporate Tower,
Plot No. 8, Community Centre,
Sector-8, Rohini, Delhi-110085

Electrical work									
HVAC Works									
Fire fighting works	97%	97%	97%	96%	97%				
Internal Plumbing work	96%	96%	96%	60%	96%				
External Plumbing work	Storm Line is approx 95 % complete and sewer Line is 91% complete								
External Electrification and substation	Under Development 55%								
Mis Civil Works & External Development									
External Drainage	91%								
External Sewerage	91%								
Road Work	91%								
Landscaping Work	92%								
Horticulture Work	92%								


KAPIL SHARMA
 (ARCHITECT)
 CA/97/20903
 280, DEEPALI ENCLAVE,
 PITAMPURA, DELHI-34


ER. SADANAND OJHA
 ME (Civil)
 Structural Consultants
 Swati Structure Solution Pvt. Ltd.
 H.O. 503, Sachdeva Corporate Tower,
 Plot No. 8, Community Centre,
 Sector-8, Rohini, Delhi-110085