VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com Mobile: 9315439912

1, MAX ARCADE,9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1, Bahadurgarh (HARYANA)

Project : HL City, Bahadurgarh, Haryana License No. & Date : 83 of 2018 dt. 07/12/2018

Total cumulative cost incurred on construction of the project upto end of last quarter i.e till December

2019 : 3,30,71,548.00

The percentage of remaining work in terms of

Cost : 56.59%

The estimated balance cost to be incurred for

completion of the project : 4,31,28,452.00

For HL RESIDENCY PRIVATE LIMITED

DIRECTOR

CERTIFICATION

Director

The above statement is true and correct as per books, records and other information provided to us for our verifications.

Place: New Delhi Date: 22.01.2020

UDIN: 20097712AAAABB3617

For Vijender Jindal & Company
Chartered Tecoling Ass

M No 197712