


ARCHITECT'S CERTIFICATE

ANNEXURE-3

Date: 05.04.2020

Project Report
Quarter - 4 2019 -
2020



To whom soever it may concern

Subject :- Certificate of percentage of Completion of Construction/Development work in ASHA CITY BAHADURGARH SECTOR-36

We Archi Constructa And Valuation I/p have undertaken assignment as Architect for certifying Percentage of Completion of Construction/Development Work of the ASHA CITY PHASE-1 Project, situated at Village Nunamajra, Sector-36, Bahadurgarh, Distt. Jhajjar, Haryana-124507
Company Name : Gnex Realtech Pvt. Ltd
Licence Details : 82 Of 2017
Area of the Project : 11.60 Acres

1. Following technical professionals have been appointed by the Promoter:-
 - i. M/s Archi constructa & valuation I/p as land surveyor/Architect;
 - ii. M/s / Shri / Smt. Rabi Akhtar as Structure Consultant;
 - iii. M/s DesignX Consultancy as Mechanical, Electrical, Plumbing Consultant;
 - iv. M/s / Shri / Smt. YAGYADUTT SHARMA as Head Engineer.

Based on Site Inspection, with respect to the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done, for the Real Estate Project asha city phase-1 is as per Table-A herein below.

Table A

S.No.	Type of Work	Particulars	Proposed (Yes/No)	Execution started (Yes/No)	Expenditure incurred in this quarter (in lacs)
1	Construction /Building				0
2	Infrastructure facilities etc..				148.59
a		STP	YES	NO	
b		UGT	YES	NO	
c		ELECTRIC SUB STATION	YES	NO	
d		MAIN GATE	YES	NO	
e		COMMUNITY BUILDING/VLUB HOUSE	NA	NA	
		Internal Roads & Footpaths	YES	NO	
		Water Supply Line	YES	NO	
		Sewerage (chamber, lines, Septic tank)	YES	YES	
		Storm water Drains	YES	YES	
		Landscaping & Tree Planting	YES	NO	
		Street Lighting	YES	NO	
		Community building/ Club House	NO	NO	
		Solid Waste management & Disposal	YES	NO	
		Water conservation, Rain water harvesting	YES	NO	
		Energy Management/Sub-station	YES	NO	
		Fire protection and fire safety	YES	YES	
		Open area (park)	YES	NO	
		Boundary Wall	YES	NO	
		Security service	NA	NA	
		Others (Option to Add more)	NO	NO	

archi constructa and valuation

architecture | construction | engineering | valuation

306, Rishabh tower, Karkardooma Community centre, Delhi 110092 Ph: +91 8800139900, +91 9930037044, www.archiconstructa.com




TABLE B
Overall percentage of the work completed till end of this quarter

Sr. No.	Particular	Percentage of work done	Details
1.	Percentage of construction/development completed as per Table-A in this quarter.	4.07%	
2	Overall percentage of construction/development completed as per Table-A.	18.59%	

Tawish
AR. TAWISH TAYAL
CA/2013/60114
Signature
Name of the architect: Tawish Tayal
License No: CA /2013/60114

GUIDANCE NOTE FOR THE ARCHITECT AT THE TIME OF ISSUE OF THIS CERTIFICATE:

- (1) The Architect should be a member of council of Architect and could be preferably the one appointed by the promoter for representing before the Competent Authority for getting the approval and sanctions for the project.
- (2) There should be proper agreement between the Promoter and The architect for the supervision and the services to be provided for the Real Estate Project.
- (3) The Architect should visit the site and verify that the work has been completed as per the approval plans.
- (4) The Architect must use his professional knowledge, skill and experience in providing the information in this certificate.
- (5) The Architect shall be held responsible and accountable for any wrong information in the certificate. The Architect shall be liable for any penal action under Real Estate (Regulation and Development) Act, 2016 including recommendation to the council of Architecture to initiate necessary disciplinary action including revocation of membership for issue of wrong certificate.
- (6) This certificate has to be issued on the letterhead of the Architect, affixing the stamp of the Architect, along with Architect's signature on each page.

archi constructa and valuation

architecture | construction | engineering | valuation