



**TO WHOMSOEVER IT MAY CONCERN**

I CA Ajay Kumar Sharma do hereby certify that **Alesia Buildtech Pvt. Ltd.** having its registered office at A-43, F/F, FRONT SIDE SHERA MOHALLA GARHI, NEAR EAST OF KAILASH NEW DELHI 110065 having PAN No.AAOCA0354N and CIN No. U70102DL2015PTC288079 is developing affordable housing Project in Sector-89, Faridabad ("Project Name - **Adore Samriddhi**")

On the basis of records, documents, information and explanations produced before me and estimate of future cost to be incurred on the project as provided by the management, I hereby confirm that the tentative cost breakup of total estimated cost for the below mentioned project is as follows:

Q3 of FY 2019-20

(Rs. In Lakh)

| <b>PROJECT</b>                                      | <b>AFFORDABLE HOUSING PROJECT IN THE NAME OF "Adore Samriddhi"(tentative cost) HRERA NO.68 of 2018</b> |
|-----------------------------------------------------|--------------------------------------------------------------------------------------------------------|
| Project Site Area                                   | 6.331 Acre                                                                                             |
| Type of Project                                     | Affordable Housing Project                                                                             |
| Estimated Total cost for the Project                | 18223.00                                                                                               |
| Cost of construction spent till 31.12.2019          | 1223.31                                                                                                |
| Other cost incurred for the Project till 31.12.2019 | 4111.13                                                                                                |
| Total Balance cost to be incurred on the project    | 12888.56                                                                                               |
| Percentage of Remaining work in terms of Cost       | 86.40%                                                                                                 |

The above cost is certified on the basis of actual cost incurred as per books of accounts produced before me and future cost for the project as estimated by the management of the company.

This certificate has been issued upon the specific request of the management of the company to file the same with appropriate authority to obtain consent to establish and not to be used referred to or circulated for any other purpose.

**For CA Ajay Kumar Sharma**

  
Ajay Sharma  
Chartered Accountant

Membership No. 508565

Place: Faridabad

Date: 12/03/2020