

Percentage of Infrastructure Work Carried out at "Emerald Heights" Sector - 88

#	Decription	Total Work	Work Completed
1	Roads		
	Internal Roads	100%	25%
	External Road (12m Wide)	100%	100%
2	Sewerage System		
	STP Plant	100%	100%
	Sewer and Waste Line	100%	20%
3	Storm Water Drainage System		
	Storm Water Drainage System	100%	15%
	Rain Water Harvesting Pit	100%	25%
4	Water Supply		
	UGT Tank	100%	100%
	Water Supply	100%	20%
5	Electricity Supply		
	Electrical Connection Load 140KVA (Temp)	100%	100%
	Power Backup 2 DG Set of 125 KVA	100%	100%
	Electrical Supply for STP	100%	100%
	Electrical Supply to UGT and Fire Tanks	100%	100%

1 Architect

Mr. J.B. Singh

[Signature]
ARCHITECT
J.B. SINGH CA NO./2008/42258
K-7/34, G.F. DLF PH-II
GURGAON-122001
CELL :9810630218

2 Civil Engineer

Mr.

3 Electrical Engineer

Mr. Shishir Sharma



4 Plumbing Consultant

Mr. Parveen Soni

