

# BEE BEE ARCHITECTS

Architects & Engineers

APURBA BORAH

Annexure A

Architect's Certificate		
Report for quarter ending		31 March 2020
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Project Area 8.46875 Acres, Affordable Residential Plotted Colony
2.	Location	Village Maina, Sunari Kalan, Sector-22D, District Rohtak Haryana
3.	Licensed area in acres	8.46875 acres.
4.	Area for registration in acres	8.46875 acres
5.	HARERA registration no.	163 of 2017
6.	Name of licensee	Omaxe Limited
7.	Name of collaborator	
8.	Name of developer	Omaxe Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	
2.	Name of Architect/ Architect's firm	Bee Bee Architect
3.	Date of site inspection	

APURBA BORAH  
Reg. Architect  
CA/2013/61618


# BEE BEE ARCHITECTS

Architects & Engineers

APURBA BORAH

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Shakti Singh Rathore
	2.	Structural consultant	
	3.	Proof consultant	
	4.	MEP consultant	
	5.	Site incharge	
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date:



Yours faithfully,

Place: New Delhi

Signature & name (in block letters) with  
stamp of architect

APURBA BORAH  
Reg. Architect  
CAI/2013/61618

Council of architects (CoA) Registration No : CA/2013/61618

Council of architects (CoA) Registration valid till (date) :



# BEE BEE ARCHITECTS

Architects & Engineers

APURBA BORAH


Table – A

Building/ Tower no.

(to be prepared separately for each building/ tower  
in the project/ phase of the project)

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)			
2.	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			
3.	<b>MEP</b>			
	3.1 Mechanical (lifts, ventilation, etc.)			
	3.2 Electrical (conducting, wiring, fixtures, etc.)			
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)			
4.	<b>Finishing</b>			
	4.1 Internal (plaster, tiling, flooring, painting, etc. within units and common areas)			
	4.2 External (plaster, painting, facade, etc.)			

  
APURBA BORAH  
Reg. Architect  
CA/2013/61618

# BEE BEE ARCHITECTS

Architects & Engineers

APURBA BORAH

Sr. No.	Tasks/ Activity	Description of work done	Percentage of total proposed work
<b>Sub-Structure Status</b>			
1.	Excavation		
2.	Laying of foundation		
	(i) Raft		
	(ii) Pile		
3.	Number of basement(s) . . . . .		
	(i) Basement Level 1		
	(ii) Basement level 2*		
4.	Waterproofing of the above sub-structure (wherever applicable)		
<b>Super-Structure Status</b>			
5.	Total floors in the tower/ building		
6.	Total area on each floor		
7.	Stilt floor/ ground floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/ tower . . . . . laid by end of quarter		
9.	Status of construction		
	(i) Walls on floors		
	(ii) Staircase		
	(iii) Lift wells along with water proofing		
	(iv) Lift lobbies/ common areas floor wise		
10.	Fixing of door and window frames in flats/ units		
11.	Status of MEP	Internal (within flat)	External works
	(i) Mechanical works		
	(ii) Electrical works including wiring		
	(iii) Plumbing works		
12.	Status of wall plastering	Internal (within flat)	External works
	(i) External plaster		
	(ii) Internal plaster		
13.	Status of wall tiling		
	(i) In bathroom		
	(ii) In kitchen		
14.	Status of flooring		
	(i) Common areas		
	(ii) Units/ flats		

APURBA BORAH  
Reg. Architect  
CA/2013/61618



# BEE BEE ARCHITECTS

Architects & Engineers

APURBA BORAH

Sr. No.	Tasks/ Activity	Description of work done	Percentage of total proposed work
	<b>Sub-Structure Status</b>		
15.	Status of white washing		
	(i) Internal walls		
	(ii) External walls		
16.	Status of finishing		
	(i) Staircase with railing		
	(ii) Lift wells		
	(iii) Lift lobbies/ common areas floor wise		
17.	Status of installation (within flat/unit)		
	(i) Doors and windows panels		
	(ii) Sanitary fixtures		
	(iii) Modular kitchen		
	(iv) Electrical fittings/ lighting		
	(v) Gas piping (if any)		
	(other than flat/units)		
	(vi) Lifts installation		
	(vii) Overhead tanks		
	(viii) Underground water tank		
	(ix) Firefighting fitting and equipment's as per CFO NOC		
	(x) Electrical fittings in common areas		
	(xi) Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		
19.	Entrance lobby finishing		
20.	Status of construction of compound wall		

Note: (\*) extend rows as per requirement.

APURBA BORAH  
Reg. Architect  
CA/2013/61618

# BEE BEE ARCHITECTS

Architects & Engineers

APURBA BORAH

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of remarks work done
<b>B-1</b>	<b>Services</b>		
1.	Internal roads & pavements	YES	97
2.	Parking	-	
	Covered no. ....	-	
	Open no. ....	-	
3.	Water supply	YES	90
4.	Sewerage (chamber, lines, septic tanks, STP)	YES	100
5.	Storm water drains	YES	100
6.	Landscaping & tree plantation	YES	90
7.	Parks and playgrounds	YES	-
	Fixing of children play equipment's	YES	-
	Benches	YES	-
8.	Shopping area	YES	-
9.	Street lighting/ electrification	YES	84
10.	Treatment and disposal of sewage and sullage water/ STP	YES	88
11.	Solid waste management & disposal	YES	-
12.	Water conservation, rain water, harvesting, percolating well/ pit	YES	-
13.	Energy management (solar)	-	
14.	Fire protection and fire safety requirements	-	
15.	Electrical meter room, sub-station, receiving station	YES	-
16.	Other (option to add more)		
<b>B-2</b>	<b>Community building to be transferred to RWA</b>		
17.	Community centre	YES	
18.	others		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>		
19.	Schools		
20.	Dispensary		
21.	Club		
22.	Others		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>		
23.	*		

Note: (\*) extend as per requirement

APURBA BORAH  
Reg. Architect  
CA/2013/61618