ARCHITECT'S CERTIFICATE FOR "ANSAL TOWN YAMUNA NAGAR DDJAY (SCH-4), SECTOR-20, YAMUNA NAGAR

(For Quarterly progress update)

Date: 04.10.23

Subject: Certificate of Percentage of completion of development work of Ansal Town yamunanagar DDJAY (SCH-4) vide registration no. 'HRERA-PKL-YNR-211-2020' dated 18.09.2020 having area of Land measuring 9.197 Acres in sector-20 yamunanagar by promotor M/s Ansal Housing Ltd.

I Banphool Raghuvanshi have undertaken the assignment as Architect of certifying the percentage of completion work of the project Ansal Town Ansal Town yamunanagar DDJAY (SCH-4) vide registration no. 'HRERA-PKL-YNR-211-2020' dated 18.09.2020 having area of Land measuring 9.197 Acres in sector-20 yamunanagar by promotor M/s Ansal Housing Ltd.

- 1. Following technical professionals are appointed by owner / Promotor :-
- (i) Shri Banphool Raghuvanshi as Architect;
- (ii) Shri Aditya Kr. Gupta as MEP Consultant
- (iii) Shri Manoj Kumar as Site Engineer

Based on Site Inspection, with respect to the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for the project Ansal Town Ansal Town yamunanagar DDJAY (SCH-4) vide registration no. 'HRERA-PKL-YNR-211-2020' dated 18.09.2020 having area of Land measuring 9.197 Acres in sector-20 Yamunanagar is as per Table A .The percentage of work executed with respect to each of the activity of entire phase is detailed in the Table A

s <u>Table A</u> Infrastructure work of plotted colony YAMUNA NAGAR DDJAY (SCH-4)

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done as on 30.09.23
1	Internal Roads & Foothpaths	Yes	All works complete.	100.00%
2	Water Supply	Yes	work in progress	97.00%
3	Sewarage (chamber, lines,Septic Tank,STP)	Yes	work in progress	95.00%
4	Storm Water Drains	Yes	All works complete.	100.00%
5	Landscaping & Trees Planting	Yes	work in progress	70.00%
6	Street Lighting	Yes	work in progress	95.00%
7	Electric Supply System	Yes	work not yet started	0.00%

Yours Faithfully

s

0

BANPHOOL RAGHUVANSHI Signature & Name (IN BLOCK LETTERS) OF L.S./Architect (License NO CA/93/16179)