

ROHTASH KANWAR

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Report for the Quarter Ending: December 31, 2022

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Sector **Village-Budena, Sector-85, Faridabad** with the name and style of **BPTP District 3** being developed by **Ridgecraft Homes Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-147-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.)	Total estimated cost for the Infrastructure	877
ii)	Estimated cost incurred up to <u>December 31, 2022</u>	488
iii)	The balance cost for completion of the remaining Work.	389

Table-B

Sr. No.	Particulars	Percentage (%) Completion.
i.)	The Percentage of the construction work undertaken during the previous quarter till <u>December 31, 2022</u>	55%
ii)	The Percentage of remaining work	45%

Yours Faithfully,

ROHTASH KANWAR