

ROHTASH KANWAR

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Report for the Quarter Ending: March 31, 2023

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Sector **Village-Budena, Sector-85, Faridabad** with the name and style of **BPTP District 3** being developed by **Ridgecraft Homes Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-147-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

| Sr. No. | Particulars | Amount (in lakhs). |
|---------|--------------------------------------------------------|--------------------|
| i.) | Total estimated cost for the Infrastructure | 877 |
| ii) | Estimated cost incurred up to <u>March 31, 2023</u> | 654 |
| iii) | The balance cost for completion of the remaining Work. | 223 |

Table-B

| Sr. No. | Particulars | Percentage (%) Completion. |
|---------|-----------------------------------------------------------------------------------------------------------|----------------------------|
| i.) | The Percentage of the construction work undertaken during the previous quarter till <u>March 31, 2023</u> | 75% |
| ii) | The Percentage of remaining work | 25% |

Yours Faithfully,



ROHTASH KANWAR