AADHARSHILA ZONE

ARCHITECTS, ENGINEERS, INTERIORS & CONSTRUCTION
Office Address; 3E/4 NIT Faridabad-121001,HR
Phone: +91 9654771390
Email: geetanagpal1171@gmailcom

TO WHOM SO EVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number: HRERA-PKL-FBD-148-2019, Dated:- 10.09.2019

Project Name: AMOLIK SANKALP,

Name of Firm: Amolik Residency LLP

Project Type: NEW

ENGINEER REPORT

Name of Firm :- Amolik Residency LLP

Project name :- Amolik Sankalp

Area of Project :- 5.43125 Acres

Type of project :- Affordable Group Housing Colony

Project Add. :- Sector-85, faridabad

This is in respect of construction of Amolik Sankalp Affordable Group Housing Project at Sector-85, Faridabad, Haryana being developed by M/s Amolik Residency LLP. 14/3, Mathura Road, Mewla Maharajpur, Faridabad. We certify the progress of work as on 31.03.2023 is approximately 68.07 % of total project as per Annexure 'A'.

GEETA RANI
HUDA Regd. No. Engg./FBD/16
HOBPAS Regd. No. 93/18-19
Regn. No. 17-RITM-515009
STRUCTURAL ENGINEER

AADHARSHILA ZONE

ARCHITECTS, ENGINEERS, INTERIORS & CONSTRUCTION
Office Adress; 33/4 NIT Faridabad
Phone: 9654771390 Email: geetanagpal1171@gmail.com

Annexure A

	sidency LLP	1111
Percentage Work of Construction of Amolik Sankalp Project at Sector 85, – Faridabad (Haryana) for January 2023 to March 2023		
No Description	Overall Percentage	Progress Percentage
1 Building Structure Work	45%	45,00%
The state of the s		
2 Building Finishing Work	25%	18.00%
3 External Aliied & Development Works		
S External Amount of the second		0.000/
(i) Main Entrance Gate & Guard Room	1.8%	0.00%
	4.2%	0.85%
(ii) Boundary Wall		0.550/
(iii) Under Ground Tank	1.3%	0.55%
	4.5%	2.50%
(iv) SewageTreatment Plant	0.00	1.17%
(v) Sewage, Storm & Water Supply Lines	6.6%	1.17/0
(vi) Laying of Electrical cabels & Fixing of poles	1.8%	0.00%
(VI) Laying of Electrical capeto a rating		0.00%
(vii) Substation	0.6%	0.0076
The state of Course Associated	0.9%	0.00%
(viii) Development of Green Area	7.004	0.00%
(ix) Construction of Roads	7.8%	0.0078
(x) Rain Water Harvesting Pits	1%	0.00%
OVERALL PROJECT PROGRESS	100%	68.07%

GEETA RANI
HUDA Regd. No. Engg./FBD/16
HOBPAS Regd. No. 93/18-19
Regn. No. 17-RITM-515009
STRUCTURAL ENGINEER