

**TO WHOMSOEVER IT MAY CONCERN**

As per Books of Accounts & records produced before us and information & explanation given by **M/s Lavish Buildmart Pvt Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, Gurugram Manesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended Sept-2019 for Prive 73 project at Gurugram is here as under:-

**Quarterly Progress Report for the quarter ended : 30.09.19**


Head	Amount in Lakhs Only
Expenditure on construction of apartments	1506.57
Expenditure on infrastructure & other structure.	0.00
Other costs including EDC, taxes, etc	926.18
Total (Incurred)	2432.74
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	7901.33

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	0.00
Amount collected against booked plots	4545.08
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	0.00
<b>Total</b>	<b>4545.08</b>

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	-
Amount deposited in Escrow Account	3214.02
Amount withdrawn during the quarter	2913.09
Balance at the end of the quarter	300.93

Money withdrawn by the Promoters for the purpose other than Project- Nil

1. Cumulative Cost Incurred on Construction of the	1506.57
--	---------



---

Project	
2.Percentage of remaining works in terms of Cost	72.79%
3.Estimated Balance cost to be incurred	4029.31

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,  
For **Sudhir Kumar & Company**  
Chartered Accountants  
FRN No. 026296N

*Sudhir Kumar*

(CA Sudhir Kumar)  
Proprietor  
M.No 501230



Place : Gurugram  
Dated : 29.10.2020