

**TO WHOMSOEVER IT MAY CONCERN**

As per Books of Accounts & records produced before us and information & explanation given by **M/s Lavish Buildmart Pvt Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, Gurugram Manesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended June-2020 for Prive 73 project at Gurugram is here as under:-

**Quarterly Progress Report for the quarter ended : 30.06.2020**

Head	Amount in Lakhs Only
Expenditure on construction of apartments	27.06
Expenditure on infrastructure & other structure.	0.00
Other costs including EDC, taxes, etc	0.00
Total (Incurred)	27.06
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	4459.03

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	0.00
Amount collected against booked plots	703.26
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	0.00
<b>Total</b>	<b>703.26</b>

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	113.94
Amount deposited in Escrow Account	492.13
Amount withdrawn during the quarter	527.70
Balance at the end of the quarter	78.36



Money withdrawn by the Promoters for the purpose other than Project-Nil

1.Cummulative Cost Incurred on Constructon of the Project	2754.88
2.Percentage of remaining works in terms of Cost	50.24%
3.Estimated Balance cost to be incurred	2781.00

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,  
For **Sudhir Kumar & Company**  
Chartered Accountants  
FRN No. 026296N

*Sudhir Kumar*

(CA Sudhir Kumar)  
Proprietor  
M.No 501230



Place : Gurugram  
Dated : 29.10.2020