

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s Lavish Buildmart Pvt Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, Gurugram Manesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended Sept-2020 for Prive 73 project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended : 30.09.2020

Head	Amount in Lakhs Only
Expenditure on construction of apartments	203.00
Expenditure on infrastructure & other structure.	0.00
Other costs including EDC, taxes, etc	0.00
Total (Incurred)	203.00
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	3820.60

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	0.00
Amount collected against booked plots	558.61
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	0.00
Total	558.61

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	78.36
Amount deposited in Escrow Account	402.90
Amount withdrawn during the quarter	186.97
Balance at the end of the quarter	294.29



Money withdrawn by the Promoters for the purpose other than Project-Nil

1.Cummulative Cost Incurred on Constructon of the Project	2957.88
2.Percentage of remaining works in terms of Cost	46.57%
3.Estimated Balance cost to be incurred	2578.00

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230



Place : Gurugram
Dated : 29.10.2020