

ROHTASH KANWAR

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Report for the Quarter Ending: December 31, 2023

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Sector Village-Budena, Sector-86, Faridabad with the name and style of **BPTP District 2** being developed by **Ridgecraft Homes Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-150-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

| Sr. No. | Particulars | Amount (in lakhs). |
|---------|--|--------------------|
| i.) | Total estimated cost for the Infrastructure | 1077 |
| ii) | Estimated cost incurred up to <u>December 31, 2023</u> | 857.84 |
| iii) | The balance cost for completion of the remaining Work. | 219.16 |

Table-B

| Sr. No. | Particulars | Percentage (%) Completion. |
|---------|---|----------------------------|
| iii). | Total Completion Percentage of the construction work as on <u>December 31, 2023</u> | 80% |
| iv) | The Percentage of remaining work | 20% |

Yours Faithfully,



ROHTASH KANWAR