

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended December 2020 for **M3M Myden** Project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended		31.12.2020
Head	Amount in Lakhs Only	
Expenditure on construction of apartments	542.05	
Expenditure on infrastructure & other structure.		
Other costs including EDC, taxes, etc	0.00	
Total (Incurred)	542.05	
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	146.10	

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	12.93
Amount collected against booked plots	133.17
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	542.05
Any other receipt	0.00
Total	688.15

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	12.93
Amount deposited in Escrow Account	133.17
Amount withdrawn during the quarter	0.00
Balance at the end of the quarter	146.10

Money withdrawn by the Promoters for the purpose other than Project-Nil

1. Cumulative Cost Incurred on Construction of the Project	12428.86
2. Percentage of remaining works in terms of Cost	18.95%
3. Estimated Balance cost to be incurred	2905.59

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar



(CA Sudhir Kumar)
Proprietor
M.No 501230
UDIN:21501230AAAA- *AW3278*

Place : Gurugram
Dated : 14.01.2021