

Architect's Certificate		
Report for quarter ending	30th September'2020	
Subject	Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	<b>Sr. No</b>	<b>Particulars</b>
		<b>Information</b>
	1.	Project/Phase of the project
		M2K Swastik
	2.	Location
		Sector-I, Dharuhera
	3.	Licensed area in acres
		7.606 Acre
	4.	Area for registration in acres
		7.606 Acre
	5.	HARERA registration No.
		HRERA-PKL-RWR-180-2019
	6.	Name of licensee
		Avancer Properties Private Limited
	7.	Name of collaborator
		NA
	8.	Name of developer
		Avancer Properties Private Limited
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
		15-10-2020
	2.	Name of Architect/ Architect's firm
		Mr. Anil Kumar
	3.	Date of site inspection
		05-10-2020
3.	Following technical professionals are appointed by promoter: - (as applicable)	
	<b>Sr. No</b>	<b>Consultants</b>
		<b>Name</b>
	1.	Site engineer
		Mr. Manoj Ojha
	2.	Structural consultant
		Mr. Aditya sharma, ADS Consulting Engineers
	3.	Proof consultant
		NA
	4.	MEP consultant
		Mrs. Bela Mathur, Integral Design
	5.	Site supervisor/incharge
		Mr. Manoj Ojha
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date : 15.10.2020

Yours faithfully,

Place : Gurugram

Council of architects (CoA) : CA/2005/35318

Registration No.

Council of architects (CoA) : 31-12-2022


Registration valid till (date)



Table - A

Building/ Tower no.		M2K Swastik, Sector-I, Dharuhera		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	NA	NA	NA
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	NA	NA	NA
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
3.2	Electrical (conduiting, wiring, fixtures, etc.)	NA	NA	NA
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NA	NA	NA
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	NA	NA	NA
4.2	External (plaster, painting, facade, etc.)	NA	NA	NA

Sr. No.	Tasks/ Activity	Description of work done	Percentage of work done to the total proposed
	Sub-Structure Status		
1.	Excavation	NA	NA
2.	Laying of foundation	NA	NA
	(i) Raft		
	(ii) Pile		
3.	Number of basement(s) . . . . .	NA	NA
	(i) Basement Level 1		
	(ii) Basement level 2*		
4	Waterproofing of the above sub-structure (wherever applicable)	NA	NA



Sr. No.	Tasks/ Activity	Description of work done		Percentage of total proposed work	
	Super-Structure Status				
5.	Total floors in the tower/ building	NA		NA	
6.	Total area on each floor	NA		NA	
7.	Stilt floor/ ground floor	NA		NA	
8.	Status of laying of slabs floor wise	NA		NA	
	Cumulative number of slabs in the building/ tower laid by end of quarter	NA		NA	
9.	Status of construction	NA		NA	
	(i) Walls on floors				
	(ii) Staircase				
	(iii) Lift wells along with water proofing				
	(iv) Lift lobbies/ common areas floor wise				
10.	Fixing of door and window frames in flats/ units	NA		NA	
11.	Status of MEP	Internal (within flat)	External works	Internal (within flat)	External works
	(i) Mechanical works				
	(ii) Electrical works including wiring				
	(iii) Plumbing works				
12.	Status of wall plastering	NA		NA	
	(i) External plaster				
	(ii) Internal plaster				
13.	Status of wall tiling	NA		NA	
	(i) In bathroom				
	(ii) In kitchen				
14.	Status of flooring	NA		NA	
	(i) Common areas				
	(ii) Units/ flats				
15.	Status of white washing	NA		NA	
	(i) Internal walls				
	(ii) External walls				
16.	Status of finishing	NA		NA	
	(i) Staircase with railing				
	(ii) Lift wells				
	(iii) Lift lobbies/ common areas floor wise				
17.	Status of installation	NA		NA	
	(within flat/unit)				
	(i) Doors and windows panels				
	(ii) Sanitary fixtures				
	(iii) Modular kitchen				
	(iv) Electrical fittings/ lighting				
	(v) Gas piping (if any)				
	(other than flat/units)				
	(vi) Lifts installation				
	(vii) Overhead tanks				
	(viii) Underground water tank				
	(ix) Firefighting fitting and equipment"s as per CFO NOC				
	(x) Electrical fittings in common areas				
	(xi) Compliance to conditions of environment/ CRZ NOC				
18.	Waterproofing of terraces	NA		NA	
19.	Entrance lobby finishing	NA		NA	
20.	Status of construction of compound wall	NA		NA	





Table-B				
Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	Y	75%	
2.	Parking	N	-	
	Covered no. ....	N	-	
	Open no. ....	N	-	
3.	Water supply	Y	98%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Y	95%	
5.	Storm water drains	Y	85%	
6.	Landscaping & tree plantation	Y	5%	
7.	Parks and playgrounds	Y	30%	
	Fixing of children play equipment"s	Y	-	
	Benches	Y	-	
8.	Shopping area	Y	-	
9.	Street lighting/ electrification	Y	-	
10.	Treatment and disposal of sewage and sullage water/ STP	Y	-	
11.	Solid waste management & disposal	Y	-	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Y	-	
13.	Energy management (solar)	N		
14.	Fire protection and fire safety requirements	Y	25%	
15.	Electrical meter room, sub-station, receiving station	Y	80%	
16.	Other (option to add more)		-	
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	Y	-	
18.	Others	N		
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
19.	Schools	N		
20.	Dispensary	N		
21.	Club	N		
22.	Others	N		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	STP, ESS, External Lights etc	Y	65%	

