

**TO WHOMSOEVER IT MAY CONCERN**

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended March, 2021 for **M3M Myden** Project at Gurugram is here as under:-

**Quarterly Progress Report for the quarter ended 31.03.2021**

Head	Amount in Lakhs Only
Expenditure on construction of apartments	586.73
Expenditure on infrastructure & other structure.	
Other costs including EDC, taxes, etc	178.77
Total (Incurred)	765.50
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	76.10

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	146.10
Amount collected against booked plots	100.50
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	595.00
Any other receipt	0.00
<b>Total</b>	<b>841.60</b>

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	146.10
Amount deposited in Escrow Account	100.50
Amount withdrawn during the quarter	170.50
Balance at the end of the quarter	76.10







Money withdrawn by the Promoters for the purpose other than Project-Nil

1.Cummulative Cost Incurred on Constructon of the Project	13015.60
2. Percentage of remaining works in terms of Cost	15.12%
3. Estimaged Balance cost to be incurred	2318.85

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,  
For **Sudhir Kumar & Company**  
Chartered Accountants  
FRN No. 026296N

*Sudhir Kumar*

(CA Sudhir Kumar)  
Proprietor  
M.No 501230  
UDIN:21501230AAAA- *ED6425*



Place :Gurugram  
Dated : *13-04-2021*