

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended June, 2021 for **M3M 84 Market** Project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended :

30.06.2021

Head	Amount in Lakhs Only
Expenditure on construction of apartments	194.92
Expenditure on infrastructure & other structure.	
Other costs including EDC, taxes, etc	4.34
Total (Incurred)	199.25
Balance	6137.06

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	2544.23
Amount collected against booked plots	778.05
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	700.00
Any other receipt	2314.04
Total	6336.31

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	2544.23
Amount deposited in Escrow Account	3792.09
Amount withdrawn during the quarter (Including FD's)	3437.52
Balance at the end of the quarter (Including FD;s)	2898.79

3238.27



Money withdrawn by the Promoters for the purpose other than Project-Nil

1.Cumulative Cost Incurred on Constructon of the Project	486.34
2.Percentage of remaining works in terms of Cost	0.00%
3.Estimated Balance cost to be incurred	0.00

Note: The expenditure amount is more than estimated amount due to increase in the project expenditure cost (Man/material etc.)

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230
UDIN:21501230AAAA- **IP 2236**



Place :Gurugram

Dated : **13-07-2021**