

Annexure A

Architect's Certificate		
Report for quarter ending	30 June 2021	
Subject	Certificate of percentage of completion of construction work of the project at the end of the quarter: Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Particulars	Information
1.	Project/Phase of the project	Industrial Plotted colony for 66.081 acres, Sector 4, Model Economic Township Limited.
2.	Location	Sector-4, Village Dadri Toi ,Bamnola and Bir Dadri, District Jhajar
3.	Licensed area in acres	1016.1 acres
4.	Area for registration in acres	66.081 acres
5.	HARERA registration no.	Registration Number HRERA-PKL-JJR-195-2020 dated 19.03.2020 (66.081 acres)
6.	Name of licensee	Model Economic Township Limited
7.	Name of collaborator	Not applicable
8.	Name of developer	Model Economic Township Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	02/07/2021


2.	Name of Architect/ Architect's firm	D.Vishwanathan I, 801, Bestech Park view spa next, Sector -67, Gurugram, Haryana – 122101
3.	Date of site inspection	02/07/2021

3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Name
	1.	Site engineer SMEC (India) Pvt Limited, 1 st floor, West wing, Novus tower, Plot no 18, sector 18, Gurgaon 122015 +91 124 4501100
	2.	Structural consultant Not applicable as it is a plotted colony
	3.	Proof consultant Not applicable as it is a plotted colony
	4.	MEP consultant SMEC (India) Pvt Limited, 1 st floor, West wing, Novus tower, Plot no 18, sector 18, Gurgaon 122015 +91 124 4501100
	5.	Site supervisor/incharge SMEC (India) Pvt Limited, 1 st floor, West wing, Novus tower, Plot no 18, sector 18, Gurgaon 122015 +91 124 4501100
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for Industrial plotted colony of the real estate project/phase of the project under HRERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B . The progress achieved and certified is as per the bills paid and financial progress achieved and intimated by METL team as per their accounting practices.	

Date : 02/07/2021

Place : Gurugram

Yours faithfully,



D. Vishwanathan

D.Vishwanathan
CA/93/15926

Council of architects (CoA) : registration no. **CA/93/15926**

Table – A (Not Applicable)

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	NA	NA	NA
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	NA	NA	NA
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
3.2	Electrical (conduiting, wiring, fixtures, etc.)	NA	NA	NA
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NA	NA	NA
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	NA	NA	NA
4.2	External (plaster, painting, facade, etc.)	NA	NA	NA

Sr. No.	Tasks/ Activity	Description of work done	Percentage of total proposed work
	Sub-Structure Status		
1.	Excavation	NA	NA
2.	Laying of foundation	NA	NA

	(i)	Raft	NA	NA
	(ii)	Pile	NA	NA
3.	Number of basement(s)		NA	NA
	(i)	Basement Level 1	NA	NA
	(ii)	Basement level 2*	NA	NA
4.	Waterproofing of the above sub-structure (wherever applicable)		NA	NA
	Super-Structure Status		NA	NA
5.	Total floors in the tower/ building		NA	NA
6.	Total area on each floor		NA	NA
7.	Stilt floor/ ground floor		NA	NA
8.	Status of laying of slabs floor wise		NA	NA
	Cumulative number of slabs in the building/ tower laid by end of quarter		NA	NA
9.	Status of construction			
	(i)	Walls on floors	NA	NA
	(ii)	Staircase	NA	NA
	(iii)	Lift wells along with water proofing	NA	NA
	(iv)	Lift lobbies/ common areas floor wise	NA	NA
10.	Fixing of door and window frames in flats/ units		NA	NA
11.	Status of MEP		Internal (within flat)	External works
	(i)	Mechanical works	NA	NA
	(ii)	Electrical works including wiring	NA	NA
	(iii)	Plumbing works	NA	NA
12.	Status of wall plastering			
	(i)	External plaster	NA	NA
	(ii)	Internal plaster	NA	NA
13.	Status of wall tiling			
	(i)	In bathroom	NA	NA
	(ii)	In kitchen	NA	NA
14.	Status of flooring			
	(i)	Common areas	NA	NA

	(ii)	Units/ flats	NA	NA
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	NA	NA
	(ii)	External walls	NA	NA
16.	Status of finishing			
	(i)	Staircase with railing	NA	NA
	(ii)	Lift wells	NA	NA
	(iii)	Lift lobbies/ common areas floor wise	NA	NA
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	NA	NA
	(ii)	Sanitary fixtures	NA	NA
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	NA	NA
	(v)	Gas piping (if any)	NA	NA
	(other than flat/units)			
	(vi)	Lifts installation	NA	NA
	(vii)	Overhead tanks	NA	NA
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	NA	NA
	(x)	Electrical fittings in common areas	NA	NA
(xi)	Compliance to conditions of environment/ CRZ NOC	NA	NA	
18.	Waterproofing of terraces		NA	NA
19.	Entrance lobby finishing		NA	NA
20.	Status of construction of compound wall		NA	NA

Note: (*) extend rows as per requirement.

Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	Remarks
---------	---------------------------------------	--------------------	-------------------------	---------

B-1	Services			
1.	Internal roads & pavements	Yes	2.0%	
2.	Parking	NA		
	Covered no.	NA		
	Open no.	NA		
3.	Water supply	Yes	73.0%	
4.	Sewerage (chamber, lines, septic tanks, STP) including Treatment and disposal of sewage and sullage water/ STP	Yes	10.0%	
5.	Storm water drains & Water conservation, rain water, harvesting, percolating well/ pit	Yes	46.0%	
6.	Landscaping & tree plantation	Yes	0%	
7.	Parks and playgrounds	NA	-	
	Fixing of children play equipment's	NA	-	
	Benches	NA	-	
8.	Shopping area	NA	-	
9.	Electrical infrastructure including Street lighting/ electrification	Yes	12.0%	
10.	Treatment and disposal of sewage and sullage water/ STP	(Included above)	-	
11.	Solid waste management & disposal	Only plot provided	-	
12.	Water conservation, rain water, harvesting, percolating well/ pit	(Included above)	-	
13.	Energy management (solar)	NA	-	
14.	Fire protection and fire safety requirements	NA	-	
15.	Electrical meter room, sub-station, receiving station	Included in Electrical	-	
16.	Other (option to add more)		-	
B-2	Community building to be transferred to RWA			
17.	Community centre	NA	-	
18.	others	NA	-	
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	NA	-	
20.	Dispensary	NA	-	
21.	Club	NA	-	
22.	Others		-	
B-4	Services/ facilities to be transferred to competent authority	Substations included in Electrical infrastructure	-	

Note: (*) extend as per requirement