

CERTIFICATE FROM REGISTERED ENGINEER

This is to certify that I have undertaken assignment of certifying percentage of infrastructure work (Buildings , Roads , Sewerage System , Storm water drainage system , Water Supply and Electricity supply) of the project Lotus Elise situated at village Dhankot , Sector -99 , Gurugram developed by Lotus Realtech Pvt. Ltd. (Harera Registration no – 71 of 2019) is as under :-

Internal & External Development works and common amenities

S.No.	Particulars	Amounts (In Lakhs) rs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	560.92
2	Cost incurred as on (based on the actual cost incurred as per records)	197.62
3	Work done in Percentage (as Percentage of the estimated cost)	25.80%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	363.30

Signature of Engineer

Name	Ravi Shankar
Address	A-112, Sector 108 Noida, U.P
Aadhar No.	601535178884
PAN No.	CBXPS2383A



RAVI SHANKAR
M.TECH (STRUCTURES), DTU
B.TECH
MEMBER-AMICE
CONSULTING STRUCTURE ENGINEER
GLOBAL DESIGN ENGINEERS

Add-
H.No.- A-112; Sector-108
Noida; U.P-201304

GLOBAL DESIGN ENGINEERS

A-112; Sector-108; Noida, Gautam Buddha Nagar, U.P-201304
Phone # 0120-4920557, Email: globaldesignengineers2016@gmail.com