ARCHITECT'S CERTIFICATE FOR "ANSAL TOWN KARNAL DDJAY (SCH-1), SECTOR-36, KARNAL

(For Quarterly progress update)

No	Date: 02.01.2021
----	------------------

Subject:

Certificate of Percentage of Completion of development Work of Ansal Town Karnal DDJAY (SCH-1) vide registration no. 'HRERA-PKL-KNL-190-2020' dated 19.02.2020, having area of Land measuring 7.739 Acre in Sector-36, Karnal being developed by Promoter M/s Ansal Housing and Construction Ltd.

I Banphool Raghuvanshi have undertaken the assignment as Architect of certifying the percentage of completion work of the project Ansal Town Karnal DDJAY (SCH-1) vide registration no. HRERA-PKL-KNL-190-2020' dated 19.02.2020 having area of Land measuring 7.739 Acre in Sector-36, Karnal being developed by Promoter M/s Ansal Housing and Construction Ltd.

- 1. Following technical professionals are appointed by owner / Promotor :-
- (i) Shri Banphool Raghuvanshi as Architect
- (ii) Shri Aditya Kr. Gupta as MEP Consultant
- (iii) Shri Manoj Kumar as Site Engineer

Based on Site Inspection, with respect to the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for the Ansal Town Karnal DDJAY (SCH-1) vide registration no.HRERA-PKL-KNL-190-2020' dated 19.02.2020 is as per Table A .The percentage of work executed with respect to each of the activity of entire phase is detailed in the Table A

 $\frac{{\rm Table}\;{\bf A}}{{\rm Infrastructure}\;{\rm work}\;{\rm of}\;{\rm plotted\;colony}\;\;{\rm ANSAL\;TOWN\text{-}\;KARNAL,}\;{\rm DDJAY}\;({\rm SCH\text{-}1})}$

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Foothpaths	Yes	work in progress	95.09%
2	Water Supply	Yes	work in progress	17.12%
3	Sewarage (chamber, lines,Septic Tank,STP)	Yes	work in progress	60.58%
4	Storm Water Drains	Yes	work in progress	16.60%
5	Landscaping & Trees Planting	Yes	work in progress	72.82%
6	Street Lighting	Yes	work in progress	32.32%
7	Electric Supply System	Yes	work not yet started	0.00%

Yours Faithfully

~

BANPHOOL RAGHUVANSHI Signature & Name (IN BLOCK LETTERS) OF L.S./Architect (License NO CA/93/16179)