

ARCHITECT'S CERTIFICATE FOR "ANSAL TOWN KARNAL DDJAY (SCH-2), SECTOR-36, KARNAL

(For Quarterly progress update)

Date: 10.07.2021

Subject:

Certificate of Percentage of Completion of development Work of Ansal Town Karnal DDJAY (SCH-2) vide registration no. HARERA-PKL-KNL-32-2018 dated 07/08/2018 , having area of Land measuring 6.63 Acre in Sector-36, Karnal being developed by Promoter M/s Ansal Housing Limited

I Banphool Raghuvanshi have undertaken the assignment as Architect of certifying the percentage of completion work of the project Ansal Town Karnal DDJAY (SCH-2) vide registration no. HARERA-PKL-KNL-32-2018 dated 07/08/2018 having area of Land measuring 6.63 Acre in Sector-36, Karnal being developed by Promoter M/s Ansal Housing Limited

1. Following technical professionals are appointed by owner / Promotor :-

- (i) Shri Banphool Raghuvanshi as Architect ;
- (ii) Shri Aditya Kr. Gupta as MEP Consultant
- (iii) Shri Vijay Singh as Site Engineer

Based on Site Inspection, with respect to the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for the Ansal Town Karnal DDJAY (SCH-2) vide registration no. HARERA-PKL-KNL-32-2018 dated 07/08/2018 is as per Table A .The percentage of work executed with respect to each of the activity of entire phase is detailed in the Table A

Table A
Infrastructure work of plotted colony ANSAL TOWN- KARNAL, DDJAY (SCH-2)

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done as on 30.06.2021
1	Internal Roads & Footpaths	Yes	work completed	100%
2	Water Supply	Yes	work in progress	50%
3	Sewarage (chamber, lines,Septic Tank,STP)	Yes	work completed	100%
4	Storm Water Drains	Yes	work in progress	24%
5	Landscaping & Trees Planting	Yes	work completed	100%
6	Street Lighting	Yes	work completed	100%
7	Electric Supply System	Yes	work in progress	95%

Yours Faithfully



BANPHOOL RAGHUVANSHI
Signature & Name (IN BLOCK LETTERS) OF L.S./Architect
(License NO CA/93/16179)