

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended 30th September, 2021 for **M3M Myden** Project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended 30.09.2021	
Head	Amount in Lakhs Only
Expenditure on construction of apartments	142.72
Expenditure on infrastructure & other structure.	
Other costs including EDC, taxes, etc	274.86
Total (Incurred)	417.58
Balance (Total Budgeted Cost, Excl. Land-Total Incurred)	950.98

Head	Amount in Lakhs Only
Opening Balance (Start of Qtr)	768.21
Amount collected against booked plots	600.35
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt	0.00
Total	1368.56

Head	Amount in Lakhs Only
Opening balance at the beginning of the quarter	768.21
Amount deposited in Escrow Account	600.35
Amount withdrawn during the quarter	1265.00
Balance at the end of the quarter	103.56



Money withdrawn by the Promoters for the purpose other than Project-Nil

1.Cummulative Cost Incurred on Constructon of the Project	13122.34
2. Percentage of remaining works in terms of Cost	14.43%
3. Estimaged Balance cost to be incurred	2212.11

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230
UDIN:21501230AAAA- *MI 1145*



Place :Gurugram
Dated :13.10.2021