

SANDEEP SINGH (CIVIL ENGINEER)

Ref _____

Date: 14-04-2025

Annexure B

Engineer's Certificate		
Report for quarter ending		31.03.2025
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter:
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
Sr. No.	Particulars	Information
1.	Project/phase of the project	HAPPY HOMES EXCLUSIVE PHASE 2
2.	Location	SECTOR 86, FARIDABAD
3.	Licensed area in acres	2.65 ACRES
4.	Area for registration in acres	2.65 ACRES
5.	HARERA Registration No.	127 OF 2019 DATED 28.06.2019

TABLE -A [FOR CIVIL CONSTRUCTION WORKS]

Schedule of physical progress of Infrastructure and Services – as on 31.03.2025					
Sr. No.	Particulars	Estimated physical progress%	Actual physical progress%	Variance	Remarks
Infrastructure					
Services					
1.	CIVIL CONSTRUCTION WORKS	100%	100.00%	As per inspection	

TABLE -B [FOR INFRASTRUCTURE]

Schedule of physical progress of Infrastructure and Services – as on 31.03.2025					
Sr. No.	Particulars	Estimated physical progress%	Actual physical progress%	Variance	Remarks
Infrastructure					
Services					
2.	Water supply	90%	90%	As per inspection	
3.	Electrification	84%	84%		
4.	Storm Water drainage	100%	100%		
5.	Parks and Playgrounds	100%	100%		
6.	Roads	100%	100%		
7.	STP & garbage	76.20%	76.20%		

SANDEEP SINGH,
 Yours Faithfully
B.TECH (CIVIL ENGINEERING)
 533, SECTOR - 17
 FARIDABAD - 121002
Engineer