

BMGS & ASSOCIATES



CHARTERED ACCOUNTANTS

Annexure C

Chartered Accountants Certificate		
Report for quarter ending		30 th September 2021
Subject		Certificate for withdrawal of money from separate RERA account at the end of the quarter
1.	I/ we have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter (30.09.2021).	
Sr. No.	Particulars	Information
1.	Project/phase of the project	SignatureglobalProxima II
2.	Location	Sector – 89 Village Hayatpur, Gurugram
3.	Licensed area in acres	4.73125 Acres
4.	Area for registration in acres	4.73125Acres
5.	HARERA registration no.	02 of 2020 dated 03.01.2020
6.	Name of licensee	Signature Infrabuild Private Limited
7.	Name of collaborator	NA
8.	Name of developer	Signature Infrabuild Private Limited
9.	Estimated cost of real estate project	17000.91 Lacs
2.	Details related to inspection are as under	
1.	Date of certifying withdrawal of money from separate RERA account at the end of the quarter	14.10.2021
2.	Name of chartered accountant firm/ individual	BMGS & Associates
3.	I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	



4.	This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules, 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company; it is based on the verification of books of accounts and other related documents till date (30.09.2021)
5.	Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.

Date	: 14.10.2021	<div>Yours faithfully,  VAIBHAV BAJAJ, FCA</div> 
Place	: New Delhi	
For (name of CA firm)	: BMGS & Associates	
Partner/ proprietor Membership No.	: 520512	
UDIN	: 21520512AAAAVY1946	




Table – A

Project cost details (in lacs)					
Sr. No.	Particulars	Estimated (column - A)		(column - B)	
		Amount (Rs. in lacs)	(%) of total project cost	Incurred & paid	(%) of total incurred
1.	Land cost	3408.42	20.05%	1491.18	23.17%
2.	External Development Charges	758.09	4.46%	332.81	5.17%
3.	Infrastructure Development Charges	-	-	-	-
4.	Internal Development Works	664.57	3.91%	-	-
5.	Cost of construction	8384.81	49.32%	2741.65	42.59%
6.	Cost of construction of community facilities	393.26	2.31%	-	-
7.	Other costs	3391.76	19.95%	1871.30	29.07%
8.	Total estimated cost of the real estate project (1+2+3+4+5+6+7) of estimated cost (column-A)	17,000.91			
9.	Total cost incurred and paid of the real estate project (1+2+3+4+5+6+7) of incurred and paid (column-B) (taking into account the proportionate land cost, this in effect allows the promoter to withdraw the proportionate land cost component of construction)	6436.94			
10.	Percentage of completion of construction work (as per project architect/engineer's certificate by the end of month/quarter)	29.03%			
11.	Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost.	37.86%			
12.	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorized withdrawal up till now	6436.94			



13.	Less amount withdrawn till date of this certificate as per the books of accounts and bank statement	5667.76
14.	Net amount which can be withdrawn from the separate RERA bank account under this certificate	769.19
Note: - Proportionate land cost for the quarter shall be worked out by dividing the total land cost by total number of quarters in which project is proposed to be completed.		

(Figures in Lacs)

Table – B		
Details of SEPARATE RERA bank account:		
1.	Bank Name	Indusind Bank
2.	Branch Name	Barakhamba Branch, New Delhi
3.	Account No.	252500898902
4.	IFSC code	INDB0000005
5.	Opening balance at the end of previous quarter (ason <u>01.07.2021</u>)	11.24
6.	Deposits during the quarter under report	1234.52
7.	Withdrawals during the quarter under report	1245.76
8.	Closing balance at the end of the quarter (as on <u>30.09.2021</u>)	0.00

for BMGS & Associates

Chartered Accountants

FRN 026886N

Vaibhav Bajaj, FCA
Partner

M. No. 520512

UDIN: 21520512AAAAVY1946



Place: New Delhi
Date: 14th October, 2021