

ROHTASH KANWAR

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Date: _____

Report for the Quarter Ending: Sep30, 2022

Quarter/ Period: Sep30, 2022

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Sector 84, Village Kheri Kalan, Faridabad Haryana with the name and style of **BPTP District 5 Block B** being developed by **Designer Realtors Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-152-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.)	Total estimated cost for the Infrastructure	1,378.96
iv)	Estimated cost incurred up to <u>Sep30, 2022</u>	930.10
v)	The balance cost for completion of the remaining Work.	448.86

Table-B

Sr. No.	Particulars	Percentage (%) Completion.
ii)	The Percentage of the construction work undertaken during the previous quarter /period. <u>Sep30, 2022</u>	CC Applied
iv)	The Percentage of remaining work	CC Applied

Yours Faithfully,

ROHTASH KANWAR