

**Architect's Certificate<sup>1</sup>****Report for quarter ending**30<sup>th</sup> June 2025**Subject**

Certificate of progress of construction work

**1. I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans**

<b>Sr. No.</b>	<b>Particulars</b>	<b>Information</b>
1.	Project/Phase of the project	Hero Homes
2.	Location	Village Dhanwapur and Gurgaon, Sector 104, Dwarka Expressway, Gurugram, Haryana
3.	Licensed area in acres	Total licenced area is 34.0229 Acres, out of which project land is 9.053 Acres
4.	Area for registration in acres	<b>9.053 acres</b> (includes area of Residential Tower 8, which shall be developed in future as a separate phase)
5.	HARERA registration no.	RC/REP/HARERA/GGM/24of 2018/7(3)/64/2025/06
6.	Name of licensee	Juventus Estates Ltd. Mabon Properties Ltd. Mariana Infrastructure Ltd.
7.	Name of collaborator	Vikas Parks Private Limited
8.	Name of developer	Vikas Parks Private Limited

**2. Details related to inspection are as under**

	1.	Date of certifying of percentage of construction work/ site inspection	12.07.2025
	2.	Name of Architect/ Architect's firm	Mrs. Kumud Kanchan
	3.	Date of site inspection	Site inspection date 05.07.2025

3.	<b>Following technical professionals are appointed by promoter: - (as applicable)</b>		
	<b>Sr. No.</b>	<b>Consultants</b>	<b>Name</b>
	1.	Site engineer	Mr. Rakesh Soothwal
	2.	Structural consultant	M/s Optimization Consultants
	3.	Proof consultant	IIT – Bombay
	4.	MEP consultant	M/s Serene Designs
	5.	Site supervisor/incharge	Mr. Sandeep Sehgal
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as 30 <sup>th</sup> June 2025, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date	: 12.07.25	Yours faithfully,
------	------------	-------------------

Place	: Delhi	Signature & name (in block letters) with stamp of architect
Council of architects (CoA) registration no.	CA/2006/37532	
Council of architects (CoA) registration valid till (date)	:31/12/2025	

**Table - A**

<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)			<b>T-01</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>				
<b>Sr. No.</b>	<b>Project components</b>		<b>Cumulative Work done value till last quarter (Lacs)</b>	<b>Cumulative work done value till date (Lacs)</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)		391	391	100%
<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		2061	2061	100%
<b>3.</b>	<b>MEP</b>				
	3.1	Mechanical (lifts, ventilation, etc.)	148	148	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	484.3	484.3	100%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	218	218	100%
<b>4.</b>	<b>Finishing</b>				
	4.1	Internal	789	820.1	99%

		(plaster, tilling, flooring, painting, etc. within units and common areas)			
	4.2	External (plaster, painting, facade, etc.)	40	41.7	98%
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work	
	Sub-Structure Status				
1.	Excavation		Excavation Completed	100%	
2.	Laying of foundation				
	(i)	Raft	Yes, Completed	100%	
	(ii)	Pile	NA		
3.	Number of basement(s) . . . . .		2 Nos. of Basement		
	(i)	Basement Level 1	Yes, Completed	100%	
	(ii)	Basement level 2*	Yes, Completed	100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%	
	Super-Structure Status				
5.	Total floors in the tower/ building		38 Floors including Ground Floor		
6.	Total area on each floor (Carpet Area of complete tower)		141057.06 Sqft		
7.	Stilt floor/ ground floor		GF Completed	100%	
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/ tower <b>37</b> laid by end of quarter		37 Slabs Completed	100%	
9.	Status of construction				
	(i)	Walls on floors	38 Floors, 38 Completed	100%	
	(ii)	Staircase	38 Floors, 38 Completed	100%	
	(iii)	Lift wells along with water proofing	38 Floors, 38 Completed	100%	
	(iv)	Lift lobbies/ common areas floor wise	38 Floors, 38 Completed	100%	

10.	Fixing of door and window frames in flats/ units		Wooden Frames, Window	Door UVPC	100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yes	Yes	100%	100%
	(ii)	Electrical works including wiring	Yes	Yes	100%	100%
	(iii)	Plumbing works	Yes	Yes	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Rendering and Minor Cement Based Plaster		100%	
	(ii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiles		100%	
	(ii)	In kitchen	Ceramic Tiles		100%	
14.	Status of flooring					
	(i)	Common areas	Tiling Works		100%	
	(ii)	Units/ flats	Tiling Works		100%	
15.	Status of white washing					
	(i)	Internal walls	OBD/ Acrylic Emulsion		100%	
	(ii)	External walls	External Texture Paint		100%	
16.	Status of finishing					
	(i)	Staircase with railing	Kota Stone Floor with MS Railing		100%	
	(ii)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(iii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		100%	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	UPVC Windows		100%	
	(ii)	Sanitary fixtures	Chinaware's & CP Fittings		100%	
	(iii)	Modular kitchen	Yes		100%	
	(iv)	Electrical fittings/ lighting	Switch Sockets		100%	

	(v)	Gas piping (if any)	NA	
	(other than flat/units)			
	(vi)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(vii)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(viii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%
	(x)	Electrical fittings in common areas	LED Lights	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	100%
18.	Waterproofing of terraces		Brick Bat Coba	100%
19.	Entrance lobby finishing		Paint, Marble/Granite Flooring	100%
20.	Status of construction of compound wall		Not Applicable for Building, combined for entire Phase	-

Note: (\*) extend rows as per requirement.

Table – A				
<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>T-02</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter (Lacs)</b>	<b>Cumulative work done value till date (Lacs)</b>	<b>Percentage of work done to the total proposed work</b>
<b>1.</b>	<b>Sub structure</b> (inclusive of excavation, foundation, basements, water proofing, etc.)	384	384	100%

<b>2.</b>	<b>Super structure</b> (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1848	1848	100%
<b>3.</b>	<b>MEP</b>				
	3.1	Mechanical (lifts, ventilation, etc.)	101.4	101.4	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	452.2	452.2	98%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	178.1	178.1	98%
<b>4.</b>	<b>Finishing</b>				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	735	735	95%
	4.2	External (plaster, painting, facade, etc.)	30.4	35.4	100%

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Excavation Completed	100%
2.	Laying of foundation			
	(iii)	Raft	Completed	100%
	(iv)	Pile	NA	
3.	Number of basement(s) . . . . .		2 Nos. of Basement	
	(iii)	Basement Level 1	Yes, Completed	100%
	(iv)	Basement level 2*	Yes, Completed	100%
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%
	Super-Structure Status			
5.	Total floors in the tower/ building		28 Floors including Ground Floor	

6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		Ground Floor Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <b>28</b> laid by end of quarter		28 Slabs Completed		100%	
9.	Status of construction					
	(v)	Walls on floors	28 Floors, 28 Completed		100%	
	(vi)	Staircase	28 Floors, 28 Completed		100%	
	(vii)	Lift wells along with water proofing	28 Floors, 28 Completed.		100%	
	(viii)	Lift lobbies/ common areas floor wise	28 Floors, 28 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(iv)	Mechanical works	Yes	Yes	100%	100%
	(v)	Electrical works including wiring	Yes	Yes	100%	99%
	(vi)	Plumbing works	Yes	Yes	98%	100%
12.	Status of wall plastering					
	(iii)	External plaster	Rendering and Minor Cement Based Plaster		100%	
	(iv)	Internal plaster	Gypsum Plaster / Cement Based Plaster		100%	
13.	Status of wall tiling					
	(iii)	In bathroom	Ceramic Tiles		100%	
	(iv)	In kitchen	Ceramic Tiles		100%	
14.	Status of flooring					
	(iii)	Common areas	Tiling Works		100%	
	(iv)	Units/ flats	Tiling Works		100%	
15.	Status of white washing					
	(iii)	Internal walls	WIP		95%	
	(iv)	External walls	WIP		100%	
16.	Status of finishing					



	(iv)	Staircase with railing	Kota Stone Floor with MS Railing	100%
	(v)	Lift wells	Shaft Plaster & Waterproofing	100%
	(vi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	100%
17.	Status of installation			
	(within flat/unit)			
	(xii)	Doors and windows panels	UPVC Windows	100%
	(xiii)	Sanitary fixtures	Chinawares & CP Fittings	90%
	(xiv)	Modular kitchen	Yes	95%
	(xv)	Electrical fittings/ lighting	Switch Sockets	98%
	(xvi)	Gas piping (if any)	NA	
	(other than flat/units)			
	(xvii)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(xviii)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(xix)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xx)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%
	(xxi)	Electrical fittings in common areas	LED Lights	100%
	(xxii)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for entire phase	100%
18.	Waterproofing of terraces		Brick Bat Coba	100%
19.	Entrance lobby finishing		Paint, Marble/Granite Flooring	100%
20.	Status of construction of compound wall		Not Applicable for Building, combined for entire Phase	

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-03		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		370.4	370.4	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1800	1819.5	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	98.4	98.4	96%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	445.2	449	96%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	171	172.9	96%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	787	787	97%
	4.2	External (plaster, painting, facade, etc.)	39.3	39.3	100%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation Completed		100%	
2.	Laying of foundation					
	(v)	Raft	Completed		100%	
	(vi)	Pile	NA			
3.	Number of basement(s) . . . . .		2 Nos. of Basement			
	(v)	Basement Level 1	Yes, Completed		100%	
	(vi)	Basement level 2*	Yes, Completed		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		28 Floors including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		120244.79 Sqft			
7.	Stilt floor/ ground floor		GF Completed		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower <u>27</u> laid by end of quarter		27 Slabs Completed		100%	
9.	Status of construction					
	(ix)	Walls on floors	28 Floors, 28 Completed		100%	
	(x)	Staircase	28 Floors, 28 Completed		100%	
	(xi)	Lift wells along with water proofing	28 Floors total,		100%	
	(xii)	Lift lobbies/ common areas floor wise	28 Floors, 28 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(vii)	Mechanical works	Yes	Yes	98%	100%
	(viii)	Electrical works including wiring	Yes	Yes	100%	100%
	(ix)	Plumbing works	Yes	Yes	99%	100%
12.	Status of wall plastering					

	(v)	External plaster	Rendering and Minor Cement Based Plaster	100%
	(vi)	Internal plaster	Gypsum Plaster / Cement Based Plaster	100%
13.	Status of wall tiling			
	(v)	In bathroom	Ceramic Tiles	100%
	(vi)	In kitchen	Ceramic Tiles	100%
14.	Status of flooring			
	(v)	Common areas	Tiling Works	100%
	(vi)	Units/ flats	Tiling Works	100%
15.	Status of white washing			
	(v)	Internal walls	OBD/ Acrylic Emulsion	85%
	(vi)	External walls	External Texture Paint	100%
16.	Status of finishing			
	(vii)	Staircase with railing	Kota Stone Floor with MS Railing	100%
	(viii)	Lift wells	Shaft Plaster & Waterproofing	100%
	(ix)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	100%
17.	Status of installation			
	(within flat/unit)			
	(xxiii)	Doors and windows panels	UPVC Windows	100%
	(xxiv)	Sanitary fixtures	Chinawares & CP Fittings	90%
	(xxv)	Modular kitchen	Yes	97%
	(xxvi)	Electrical fittings/ lighting	Switch Sockets	100%
	(xxvii)	Gas piping (if any)	NA	
	(other than flat/units)			
	(xxviii)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(xxix)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(xxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	-
	(xxxi)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%

	(xxxi)	Electrical fittings in common areas	LED Lights	100%
	(xxxi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	100%
18.		Waterproofing of terraces	Brick Bat Coba	100%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	100%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				T-04	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		383	383	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		2000	2031	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	149	149	95%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	483.2	483.2	98%

	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	182.24	192.5	97%
4.	<b>Finishing</b>				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	850.3	850.3	96%
	4.2	External (plaster, painting, facade, etc.)	42	42	100%

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Excavation Completed	100%
2.	Laying of foundation			
	(vii)	Raft	Completed	100%
	(viii)	Pile	NA	
3.	Number of basement(s) .....		2 Nos. of Basement	
	(vii)	Basement Level 1	Yes, Completed	100%
	(viii)	Basement level 2*	Yes, Completed	100%
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%
	Super-Structure Status			
5.	Total floors in the tower/ building		37 Floors including Ground Floor	
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft	
7.	Stilt floor/ ground floor		Ground Floor	100%
8.	Status of laying of slabs floor wise			
	Cumulative number of slabs in the building/ tower <u>37</u> laid by end of quarter		37 Slabs Completed	100%
9.	Status of construction			
	(xiii)	Walls on floors	37 Floors, 37 Completed	100%

	(xiv)	Staircase	37 Floors, 37 Completed		100%	
	(xv)	Lift wells along with water proofing	37 Floors Total, 37 Completed,		100%	
	(xvi)	Lift lobbies/ common areas floor wise	37 Floors, 37 Completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden door Frames		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(x)	Mechanical works	Yes	Yes	97%	100%
	(xi)	Electrical works including wiring	Yes	Yes	100%	100%
	(xii)	Plumbing works	Yes	Yes	98%	100%
12.	Status of wall plastering					
	(vii)	External plaster	Rendering and Minor Cement Based Plaster		100%	
	(viii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		100%	
13.	Status of wall tiling					
	(vii)	In bathroom	Ceramic Tiles		100%	
	(viii)	In kitchen	Ceramic Tiles		100%	
14.	Status of flooring					
	(vii)	Common areas	Tiling Works		100%	
	(viii)	Units/ flats	Tiling Works		100%	
15.	Status of white washing					
	(vii)	Internal walls	OBD/ Acrylic Emulsion		97%	
	(viii)	External walls	External Texture Paint		100%	
16.	Status of finishing					
	(x)	Staircase with railing	Kota Stone Floor with MS Railing		100%	
	(xi)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(xii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		100%	
17.	Status of installation					
	(within flat/unit)					
	(xxxi)	Doors and windows panels	UPVC Windows		100%	

	(xxxv)	Sanitary fixtures	Chinawares & CP Fittings	93%
	(xxxv)	Modular kitchen	Yes	98%
	(xxxv)	Electrical fittings/ lighting	Switch Sockets	100%
	(xxxv)	Gas piping (if any)	NA	
		(other than flat/units)		
	(xxxvi)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(xl)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(xli)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(xlii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%
	(xliii)	Electrical fittings in common areas	LED Lights	100%
	(xliv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	100%
18.		Waterproofing of terraces	Brick Bat Coba	100%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	100%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			T-05		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		382.3	382.3	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1967.2	1977.2	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	92.2	97.2	80%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	335.1	335.1	65%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	142.1	142.1	68%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	476	482.7	75%
	4.2	External (plaster, painting, facade, etc.)	9	30.2	85%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(ix)	Raft	Yes, Completed		100%	
	(x)	Pile	NA			
3.	Number of basement(s) . . . . .		2 Nos. of Basement			
	(ix)	Basement Level 1	Completed		100%	
	(x)	Basement level 2*	Work in Progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		37 Floors including Ground Floor		100%	
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower . . . . . laid by end of quarter		37 Slabs Completed		100%	
9.	Status of construction					
	(xvii)	Walls on floors	37 Floors, 37 completed		100%	
	(xviii)	Staircase	37 Floors, 37 completed		100%	
	(xix)	Lift wells along with water proofing	37 Floors, 37 completed.		100%	
	(xx)	Lift lobbies/ common areas floor wise	37 Floors, 37 completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xiii)	Mechanical works	Yes	Yes	68%	95%
	(xiv)	Electrical works including wiring	Yes	Yes	66%	62%
	(xv)	Plumbing works	Yes	Yes	78%	100%
12.	Status of wall plastering					

	(ix)	External plaster	Rendering and Minor Cement Based Plaster	100%
	(x)	Internal plaster	Gypsum Plaster / Cement Based Plaster	100%
13.	Status of wall tiling			
	(ix)	In bathroom	Ceramic Tiles	100%
	(x)	In kitchen	Ceramic Tiles	100%
14.	Status of flooring			
	(ix)	Common areas	Tiling Works	85%
	(x)	Units/ flats	Tiling Works	97%
15.	Status of white washing			
	(ix)	Internal walls	OBD/ Acrylic Emulsion	25%
	(x)	External walls	External Texture Paint	90%
16.	Status of finishing			
	(xiii)	Staircase with railing	Kota Stone Floor with MS Railing	100%
	(xiv)	Lift wells	Shaft Plaster & Waterproofing	100%
	(xv)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	98%
17.	Status of installation			
	(within flat/unit)			
	(xlv)	Doors and windows panels	UPVC Windows	85%
	(xlvi)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(xlvii)	Modular kitchen	Yes	0%
	(xlviii)	Electrical fittings/ lighting	Switch Sockets	45%
	(xlix)	Gas piping (if any)	NA	
	(other than flat/units)			
	(l)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(li)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(lii)	Underground water tank	Not Applicable for Building, combined for entire Phase	100%
	(liii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%

	(liv)	Electrical fittings in common areas	LED Lights	55%
	(lv)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	100%
18.	Waterproofing of terraces		Brick Bat Coba	100%
19.	Entrance lobby finishing		Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall		Not Applicable for Building, combined for entire Phase	

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				T-06	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		344	344	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1751	1751	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	74	74	68%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	319	329	65%

	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	111	115	67%
4.	<b>Finishing</b>				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	423	423	75%
	4.2	External (plaster, painting, facade, etc.)	4	29.8	78%

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Completed	100%
2.	Laying of foundation			
	(xi)	Raft	Completed	100%
	(xii)	Pile	NA	
3.	Number of basement(s) .....		2 Nos. of Basement	
	(xi)	Basement Level 1	Completed	100%
	(xii)	Basement level 2*	Completed	100%
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%
	Super-Structure Status			
5.	Total floors in the tower/ building		28 Floors including Ground Floor, 28 completed	100%
6.	Total area on each floor (Carpet Area of complete tower)		118475.63 Sqft	
7.	Stilt floor/ ground floor		Ground Floor	100%
8.	Status of laying of slabs floor wise			
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter		28 Slabs Completed	100%
9.	Status of construction			
	(xxi)	Walls on floors	28 Floors, 28 completed	100%

	(xxii)	Staircase	28 Floors, 28 completed		100%	
	(xxiii)	Lift wells along with water proofing	28 Floors, 28 completed		100%	
	(xxiv)	Lift lobbies/ common areas floor wise	28 Floors, 28 completed		100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames		85%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xvi)	Mechanical works	Yes	Yes	67%	95%
	(xvii)	Electrical works including wiring	Yes	Yes	71%	70%
	(xviii)	Plumbing works	Yes	Yes	83%	100%
12.	Status of wall plastering					
	(xi)	External plaster	Rendering and Minor Cement Based Plaster		100%	
	(xii)	Internal plaster	Gypsum Plaster / Cement Based Plaster		100%	
13.	Status of wall tiling					
	(xi)	In bathroom	Ceramic Tiles		100%	
	(xii)	In kitchen	Ceramic Tiles		100%	
14.	Status of flooring					
	(xi)	Common areas	Tiling Works		85%	
	(xii)	Units/ flats	Tiling Works		100%	
15.	Status of white washing					
	(xi)	Internal walls	OBD/ Acrylic Emulsion		15%	
	(xii)	External walls	External Texture Paint		100%	
16.	Status of finishing					
	(xvi)	Staircase with railing	Kota Stone Floor with MS Railing		100%	
	(xvii)	Lift wells	Shaft Plaster & Waterproofing		100%	
	(xviii)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD		95%	
17.	Status of installation					
	(within flat/unit)					
	(lvi)	Doors and windows panels	UPVC Windows		85%	

	(lvii)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(lviii)	Modular kitchen	Yes	0%
	(lix)	Electrical fittings/ lighting	Switch Sockets	36%
	(lx)	Gas piping (if any)	NA	
		(other than flat/units)		
	(lxi)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(lxii)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(lxiii)	Underground water tank	Not Applicable for Building, combined for entire Phase	100%
	(lxiv)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%
	(lxv)	Electrical fittings in common areas	LED Lights	0%
	(lxvi)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	100%
18.		Waterproofing of terraces	Brick Bat Coba	100%
19.		Entrance lobby finishing	Paint, Marble/Granite Flooring	0%
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	

Table – A				
<b>Building/ Tower no.</b> (to be prepared separately for each building/ tower in the project/ phase of the project)		<b>T-07</b>		
<b>A1</b>	<b>Cumulative progress of the project/phase at the end of the quarter.</b>			
<b>Sr. No.</b>	<b>Project components</b>	<b>Work done value during the quarter (Lacs)</b>	<b>Cumulative work done value till date (Lacs)</b>	<b>Percentage of work done to the total proposed work</b>

1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		372	372	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		1954	1968.8	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	93.2	96.2	68%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	322.6	342.6	62%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	115.3	135.3	72%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	448.1	475.1	74%
	4.2	External (plaster, painting, facade, etc.)	10.4	30.6	79%
Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work	
	Sub-Structure Status				
1.	Excavation		Completed	100%	
2.	Laying of foundation				
	(xiii)	Raft	Completed	100%	
	(xiv)	Pile	NA		
3.	Number of basement(s) . . . . .		2 Nos. of Basement		
	(xiii)	Basement Level 1	Completed	100%	
	(xiv)	Basement level 2*	Completed	100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%	



	<b>Super-Structure Status</b>				
5.	Total floors in the tower/ building		36 Floors including Ground Floor, 36 floor casted	100%	
6.	Total area on each floor (Carpet Area of complete tower)		137168.72 Sqft		
7.	Stilt floor/ ground floor		Ground Floor Comp.	100%	
8.	Status of laying of slabs floor wise				
	Cumulative number of slabs in the building/ tower 36 laid by end of quarter		36 Slabs Completed	100%	
9.	Status of construction				
	(xxv)	Walls on floors	37 Floors, 37 floors completed	100%	
	(xxvi)	Staircase	37 Floors, 37 floors completed	100%	
	(xxvii)	Lift wells along with water proofing	37 Floors, 37 floors completed	100%	
	(xxviii)	Lift lobbies/ common areas floor wise	37 Floors, 37 floors completed	100%	
10.	Fixing of door and window frames in flats/ units		Wooden Door Frames	88%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)
	(xix)	Mechanical works	Yes	Yes	67%
	(xx)	Electrical works including wiring	Yes	Yes	74%
	(xxi)	Plumbing works	Yes	Yes	75%
12.	Status of wall plastering				
	(xiii)	External plaster	Rendering and Minor Cement Based Plaster	100%	
	(xiv)	Internal plaster	Gypsum Plaster / Cement Based Plaster	100%	
13.	Status of wall tiling				
	(xiii)	In bathroom	Ceramic Tiles	100%	
	(xiv)	In kitchen	Ceramic Tiles	100%	
14.	Status of flooring				
	(xiii)	Common areas	Tiling Works	30%	
	(xiv)	Units/ flats	Tiling Works	100%	
15.	Status of white washing				

	(xiii)	Internal walls	OBD/ Acrylic Emulsion	30%
	(xiv)	External walls	External Texture Paint	93%
16.	Status of finishing			
	(xix)	Staircase with railing	Kota Stone Floor with MS Railing	100%
	(xx)	Lift wells	Shaft Plaster & Waterproofing	100%
	(xxi)	Lift lobbies/ common areas floor wise	Tiling Works Flooring, OBD	92%
17.	Status of installation			
	(within flat/unit)			
	(lxvii)	Doors and windows panels	UPVC Windows	83%
	(lxviii)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(lxix)	Modular kitchen	Yes	0%
	(lxx)	Electrical fittings/ lighting	Switch Sockets	35%
	(lxxi)	Gas piping (if any)	NA	
	(other than flat/units)			
	(lxxii)	Lifts installation	3 Nos. Lift including Services Lift	100%
	(lxxiii)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	100%
	(lxxiv)	Underground water tank	Not Applicable for Building, combined for entire Phase	100%
	(lxxv)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	100%
	(lxxvi)	Electrical fittings in common areas	LED Lights	0%
	(lxxvii)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	100%
18.	Waterproofing of terraces		Brick Bat Coba	100%
19.	Entrance lobby finishing		Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall		Not Applicable for Building, combined for entire Phase	

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Convenient Shopping 1		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		110	110	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		46	46	95%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	23	23	35%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	14%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	19	19	55%
	4.2	External (plaster, painting, facade, etc.)	4.4	4.4	35%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xv)	Raft	Completed		100%	
	(xvi)	Pile	NA			
3.	Number of basement(s) .....					
	(xv)	Basement Level 1	Completed		100%	
	(xvi)	Basement level 2*	In Progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		1 Floor including Ground Floor			
6.	Total area on each floor(Carpet Area of complete tower)		2669.42 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter					
9.	Status of construction					
	(xxix)	Walls on floors	Completed		100%	
	(xxx)	Staircase	NA			
	(xxxi)	Lift wells along with water proofing	NA			
	(xxxii)	Lift lobbies/ common areas floor wise	1 Floor, Not Yet Started		55%	
10.	Fixing of door and window frames in flats/ units		NA			
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxii)	Mechanical works	NA	NA		
	(xxiii)	Electrical works including wiring	Yes	Yes	85%	90%
	(xxiv)	Plumbing works	Yes	Yes	80%	90%
12.	Status of wall plastering					
	(xv)	External plaster	Cement Based Plaster		100%	
	(xvi)	Internal plaster	Gypsum Plaster		100%	

13.	Status of wall tiling			
	(xv)	In bathroom	Ceramic Tiles	30%
	(xvi)	In kitchen	NA	
14.	Status of flooring			
	(xv)	Common areas	Stone Works	NA
	(xvi)	Units/ flats	IPS Works	100%
15.	Status of white washing			
	(xv)	Internal walls	OBD	85%
	(xvi)	External walls	External Texture Paint	93%
16.	Status of finishing			
	(xxii)	Staircase with railing	NA	
	(xxiii)	Lift wells	NA	
	(xxiv)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD	NA
17.	Status of installation			
	(within flat/unit)			
	(lxxv)	Doors and windows panels	Rolling Shutters	95%
	(lxxix)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(lxxx)	Modular kitchen	NA	
	(lxxx)	Electrical fittings/ lighting	Switch Sockets	45%
	(lxxx)	Gas piping (if any)	NA	
	(other than flat/units)			
	(lxxx)	Lifts installation	NA	
	(lxxx)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	90%
	(lxxx)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(lxxx)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers	90%
	(lxxx)	Electrical fittings in common areas	LED Lights	60%
	(lxxx)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	95%
18.	Waterproofing of terraces		Brick Bat Coba	100%
19.	Entrance lobby finishing		NA	

20.	Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	
-----	---	--	--

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				Convenient Shopping 2	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		110	110	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		46	46	90%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NA	NA	NA
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	23	23	50%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	14%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	19	19	45%

	4.2	External (plaster, painting, facade, etc.)	4.4	4.4	25%	
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(xvii)	Raft	Completed		100%	
	(xvii)	Pile	NA			
3.	Number of basement(s) .....					
	(xvii)	Basement Level 1	Completed		100%	
	(xvii)	Basement level 2*	In Progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		1 Floor including Ground Floor			
6.	Total area on each floor (Carpet Area of complete tower)		2182.71 Sqft			
7.	Stilt floor/ ground floor		Ground Floor		100%	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter					
9.	Status of construction					
	(xxxi)	Walls on floors	Completed		100%	
	(xxxi)	Staircase	NA			
	(xxxv)	Lift wells along with water proofing	NA			
	(xxxv)	Lift lobbies/ common areas floor wise	1 Floor, Not Yet Started		NA	
10.	Fixing of door and window frames in flats/ units		NA			
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxv)	Mechanical works	NA	NA	NA	NA

	(xxvi)	Electrical works including wiring	Yes	Yes	75%	65%
	(xxvi)	Plumbing works	Yes	Yes	25%	35%
12.		Status of wall plastering				
	(xvii)	External plaster	Cement Based Plaster		100%	
	(xviii)	Internal plaster	Gypsum Plaster		100%	
13.		Status of wall tiling				
	(xvii)	In bathroom	Ceramic Tiles		40%	
	(xviii)	In kitchen	NA		NA	
14.		Status of flooring				
	(xvii)	Common areas	Stone Works		NA	
	(xviii)	Units/ flats	IPS Works		90%	
15.		Status of white washing				
	(xvii)	Internal walls	OBD		85%	
	(xviii)	External walls	External Texture Paint		93%	
16.		Status of finishing				
	(xxv)	Staircase with railing	NA		NA	
	(xxvi)	Lift wells	NA		NA	
	(xxvii)	Lift lobbies/ common areas floor wise	Stone Flooring, OBD		NA	
17.		Status of installation				
		(within flat/unit)				
	(lxxx)	Doors and windows panels	Rolling Shutters		95%	
	(xc)	Sanitary fixtures	Chinawares & CP Fittings		0%	
	(xci)	Modular kitchen	NA			
	(xcii)	Electrical fittings/ lighting	Switch Sockets		20%	
	(xciii)	Gas piping (if any)	NA			
		(other than flat/units)				
	(xciv)	Lifts installation	NA			
	(xcv)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing		0%	
	(xcvi)	Underground water tank	Not Applicable for Building, combined for entire Phase			
	(xcvii)	Firefighting fitting and equipment's as per CFO NOC	Fire Hose & Fire Extinguishers		0%	



	(xcvi)	Electrical fittings in common areas	LED Lights	0%
	(xcix)	Compliance to conditions of environment/ CRZ NOC	Yes	0%
18.		Waterproofing of terraces	Brick Bat Coba	100%
19.		Entrance lobby finishing	NA	
20.		Status of construction of compound wall	Not Applicable for Building, combined for entire Phase	

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Community Building / Club		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter (Lacs)	Cumulative work done value till date (Lacs)	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		142.5	142.5	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		33	33	55%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%

	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	<b>Finishing</b>				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2	External (plaster, painting, facade, etc.)	0	0	0%

--	--	--	--	--	--

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation		Work in progress	100%
2.	Laying of foundation			
	(xix)	Raft	Yes, Not Yet Started	100%
	(xx)	Pile	NA	
3.	Number of basement(s) .....			
	(xix)	Basement Level 1	NA	100%
	(xx)	Basement level 2*	NA	100%
4.	Waterproofing of the above sub-structure (wherever applicable)		Foundation Waterproofing	100%
	Super-Structure Status			
5.	Total floors in the tower/ building		2 Floors including Ground Floor	
6.	Total area on each floor (Carpet Area of complete tower)		18127 Sqft	
7.	Stilt floor/ ground floor		Ground Floor	100%
8.	Status of laying of slabs floor wise			
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter		1 Slab Completed , 2 <sup>nd</sup> Slab in progress	80%
9.	Status of construction			
	(xxxv)	Walls on floors	2 Floors, Not Yet Started	0%
	(xxxv)	Staircase	2 Floors, Not Yet Started	0%

	(xxxi)	Lift wells along with water proofing	2 Floors, Not Yet Started		0%	
	(xl)	Lift lobbies/ common areas floor wise	2 Floors, Not Yet Started		0%	
10.	Fixing of door and window frames in flats/ units		Wooden Frames, Frames	Door Aluminium	0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(xxvi)	Mechanical works	Yes	Yes	0%	0%
	(xxix)	Electrical works including wiring	Yes	Yes	0%	0%
	(xxx)	Plumbing works	Yes	Yes	0%	0%
12.	Status of wall plastering					
	(xix)	External plaster	Cement Based Plaster		0%	
	(xx)	Internal plaster	Gypsum Plaster		0%	
13.	Status of wall tiling					
	(xix)	In bathroom	Ceramic Tiles		0%	
	(xx)	In kitchen	Ceramic Tiles		0%	
14.	Status of flooring					
	(xix)	Common areas	Stone and Tiling Works		0%	
	(xx)	Units/ flats	NA			
15.	Status of white washing					
	(xix)	Internal walls	OBD/ Acrylic Emulsion		0%	
	(xx)	External walls	External Texture Paint		0%	
16.	Status of finishing					
	(xxvi)	Staircase with railing	Stone Floor with Railing		0%	
	(xxix)	Lift wells	Shaft Plaster & Waterproofing		0%	
	(xxx)	Lift lobbies/ common areas floor wise	Stone/Tile Flooring, OBD/ Acrylic Emulsion		0%	
17.	Status of installation					
	(within flat/unit)					

	(c)	Doors and windows panels	Aluminium Windows / Glass Doors/ Flush Doors	0%
	(ci)	Sanitary fixtures	Chinawares & CP Fittings	0%
	(cii)	Modular kitchen	NA	
	(ciii)	Electrical fittings/ lighting	Switch Sockets	0%
	(civ)	Gas piping (if any)	NA	
	(other than flat/units)			
	(cv)	Lifts installation	2 Nos. Lift	0%
	(cvi)	Overhead tanks	3 Nos. Tank – Domestic, Fire & Flushing	0%
	(cvii)	Underground water tank	Not Applicable for Building, combined for entire Phase	
	(cviii)	Firefighting fitting and equipment's as per CFO NOC	Sprinklers, Fire Hose & Fire Extinguishers	0%
	(cix)	Electrical fittings in common areas	LED Lights	0%
	(cx)	Compliance to conditions of environment/ CRZ NOC	Yes, Applicable for Entire Phase	0%
18.	Waterproofing of terraces		Brick Bat Coba	0%
19.	Entrance lobby finishing		Paint, Marble/Granite Flooring	0%
20.	Status of construction of compound wall		Not Applicable for Building, combined for entire Phase	

**Table - B**

Sr. No.	Common areas and facilities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	Yes	95%	
2.	Parking			
	Covered no.: 1100	Yes	90%	Cumulative spend Rs. 9979.8 Lacs
	Open no. : 18	Yes	0%	
3.	Water supply	Yes	100%	

4.	Sewerage (chamber, lines, septic tanks)	Yes	100%	
5.	Storm water drains	Yes	100%	
6.	Landscaping & tree plantation	Yes	95%	
7.	Parks and playgrounds	Yes	98%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8.	Shopping area	NA	95%	
9.	Street lighting/ electrification	Yes	97%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100%	
11.	Solid waste management & disposal	Yes	90%	Composter is being provided
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	98%	
13.	Energy management (solar)	Yes	100%	Solar Panels provided
14.	Fire protection and fire safety requirements	Yes	100%	
15.	Electrical meter room, sub-station, receiving station	Yes	97%	Panel Room is being provided
16.	Under Ground Water Tank	Yes	100%	
17.	Compound Wall	Yes	85%	
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
18.	Community centre	No Such Building	55%	
19.	Others			
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
20.	Schools			
21.	Dispensary	No Such Building		
22.	Club	No Such Building		
23.	Nursery School	No Such Building	95%	
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
24.	*			

Note: (\*) extend as per requirement