



# BEFORE THE HARYANA REAL ESTATE REGULATORY AUTHORITY, GURUGRAM

Complaint no.

4664 of 2020

First date of hearing:

06.01.2021

Date of decision

: 18.08.2021

Mrs. Archana Jain

W/o Mr. Raj Kumar Jain

R/o: - 90-C, Pocket-A, Dilshad Garden

Delhi-110095

Complainant

Versus

M/s Supertech Limited.

Office at: 1114, 11th floor Hamkunt Chambers, 89,

Nehru Place, New Delhi-110019

Respondent

#### CORAM:

Shri Samir Kumar Shri Vijay Kumar Goyal

Member Member

#### APPEARANCE:

Sh. Raj Kumar jain Sh. Bhrigu Dhami Husband of the complainant Advocate for the respondent

#### ORDER

1. The present complaint dated 18.12.2020 has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* 



prescribed that the promoter shall be responsible for all obligations, responsibilities and functions as provided under the provision of the Act or the Rules and regulations made there under or to the allottee as per the agreement for sale executed *inter se*.

# A. Unit and project related details

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No.	Heads	Information
1.	Project name and location	"Araville" Sector-79
		Gurugram.
2.	Project area	10.0 acres
		(As per the RERA Registration)
3.	Nature of the project	Group Housing Project
4.	DTCP license no. and validity	37of 2011
	status	dated 26.04.2011 valid till
		25.04.2019
5.	Name of licensee	Tirupati Build Plaza Private
		Limited
6.	RERA Registered/ not registered	Registered vide no.16 dated
		13.10.2018
		(Tower No. A to F)
7.	RERA registration valid up to	31.12.2019
8.	Unit no.	1402, 14th floor, Tower A
		[Page no. 43 of complaint]



	T	
9.	Unit measuring	1945 sq. ft.
		[super area]
10.	Date of execution of Buyer	14.07.2012
	Developer Agreement	[Page no. 41 of complaint]
11.	Payment plan	Construction linked payment
		plan
		[Page no. 43 of complaint]
12.	Total consideration	Rs.1,07,05,125/-
		[as per payment plan age no. 44 of complaint]
13.	Total amount paid by the	Rs.1,00,27,770/-
	complainant	[As per statement of payment
		received dated 18.07.2020 Page
		no. 62 of complaint]
14.	Due date of delivery of possession	31.12.2015
	as per clause I (22) of the buyer's	
	Developer agreement: by Dec	[Note:- 6 month grace period is
	2015 + 6 month's grace period for cover any unforeseen	not allowed]
	circumstances and subject to	
	timely payment.	A CONTRACTOR OF THE CONTRACTOR
	[Page 48 of complaint]	
15.	Delay in handing over possession	5 years 7 months and 18 days
	till the date of order i.e.	
	18.08.2021	

### B. Facts of the complaint

- 3. The complainant has made the following submissions in the complaint:
  - I. That the complainant through its authorised representatives, booked an apartment in the said project on 08.06.2012 details of being such flat 1402 tower- A, Sector-79, Gurugram, admeasuring super area 1945 sq.



ft. and accordingly paid an amount of Rs. 8,00,000/- via cheques dated 12.05.2012 and 14.05.2012. The respondent acknowledged the same via receipts dated 26.05.2012.

- II. That on 14.07.2012 the complainant and the respondent company signed a flat buyer agreement at the total sale consideration of Rs.1,07,05,125/-. As per clause 22 of the agreement, the possession of the unit was to be handed over to the complainant by December 2015.
- III. That the agreement was never shown to the complainant at the time of booking and later on the respondent compelled the complainant to sign an agreement having arbitrary standard terms and conditions and there was no room for the complainant to protest or amend the terms of the agreement. That the agreement is unfair, unilateral, dominant, skewed to the sole advantage of the respondent, imposing conditions, restrictions and obligations on the complainant which are wholly disadvantageous to the complainant. The complainant had no other option than to sign the agreement as there was the risk of losing the booking along with amount paid or earnest money.
  - IV. That the respondent should be entitled to charge 24% of interest in case of delay in making payments by the complainant whereas on the other hand, clause 24 of the agreement restricts the complainant to a compensation



- @ Rs.5/- per sq. ft. month only for delay in handing over of possession by the respondent and the allotment letter issued on 14.07.2012.
- V. That the complainant repeatedly sent emails on 04.07.2020, 12.07.2020, 12.07.2020 and then again on 05.12.2020 sent reminder email to the respondent asking about the status of handing over the possession of flat and other details like OC and CC etc. The respondent responded on the same via email dated 06.12.2020 and sent again a vague reply stating that the expected possession is in March 2021, which is again a false commitment and kept silent on occupation certificate and completion certificate of the flat.
- VI. That the complainant did not receive any update from the respondent regarding status of the work nor about possession date. The complainant believing on respondent company paid an amount of **Rs.** 1,00,27,770/- against the total sale consideration of the flat which is more than 93.67% of the base sale price already been paid by the complainant.
- VII. That the respondent has utterly failed to fulfil his obligations to deliver the possession in time or refund the money along with the interest and has caused mental agony, harassment, and huge losses to the complainant.
- VIII. That the respondent has failed to comply with the clause 22 of the agreement and possession has been delayed by



5 years. It is further submitted that the respondent has failed to construct the project as per the construction linked plan.

## C. Relief sought by the complainant

- 4. The complainant has sought following relief(s):
  - (i) To direct the respondent to hand over the unit of the complainant at the earliest along with interest @ 24% per annum for delay in handing over of possession on the amount paid by the complainant i.e., Rs.1,00,27,770/- from the due date of delivery i.e., dec. 2015 till the actual handing over of possession after obtaining OC
  - (ii) To direct the respondent not to charge the escalation charges and charges for delayed instalment as these are not applicable.
- 5. On the date of hearing, the authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4)(a) of the Act to plead guilty or not to plead guilty.

#### D. Reply by the respondent

- 6. The respondent contested the complaint on the following grounds. The submission made therein, in brief is as under: -
  - I. That the complainant booked an apartment being number no. 1402, 14th floor, Tower A, having a super



- area of 1945 sq. ft.(approx.) for a total consideration of Rs.1,07,05,125/- vide a booking form dated 08.06.2012.
- II. That consequentially, after fully understanding the various contractual stipulations and payment plans for the said apartment, the complainant executed the flat buyer agreement dated 14.07.2012. Thereafter, further submitted that as per clause 22 of the terms and conditions of the agreement, the possession of the apartment was to be given by Dec 2015, with an additional grace period of 6 months.
- III. That as per clause 23 and 24 of section I of the agreement, compensation for delay in giving possession of the apartment would not give to the allottees akin to the complainant who have not completed their dues and have defaulted on their payment plan.
- IV. That in interregnum, the pandemic of covid-19 has gripped the entire nation since March 2020. The Government of India has itself categorized the said event as a 'Force Majeure' condition, which automatically extends the timeline of handing over possession of the apartment to the complainant. Thereafter, it would be apposite to note that the construction of the project is in full swing, and the delay if at all, has been due to the government-imposed lockdowns which stalled any sort of construction



- activity. Till date, there are several embargos qua construction at full operational level.
- V. That the said project is registered with this authority vide registration no. 16 of 2018 dated 13.10.2018 and the completion date as per the said registration is December 2019;
- VI. That the delay if at all, has been beyond the control of the respondent and as such extraneous circumstances would be categorized as 'Force Majeure', and would extend the timeline of handing over the possession of the unit, and completion the project.
- The delay in construction was on account of reasons VII. that cannot be attributed to it. It is most pertinent to state that the flat buyer agreement provides that in case the developer/respondent delays in delivery of for reasons not attributable unit developer/respondent, then the developer/respondent shall be entitled to proportionate extension of time for completion of the said project. The relevant clause which relates to the time for completion, offering possession extension to the said period are "clause 22, 23, 24, 27 of section I under the heading "possession of allotted floor/apartment" of the "allotment agreement". The respondent seeks to rely on the relevant clause of the agreement at the time of arguments.



- VIII. That the force majeure clause, it is clear that the occurrence of delay in case of delay beyond the control of the respondent, including but not limited to the dispute with the construction agencies employed by it for completion of the project is not a delay on account of the respondent for completion of the project.
  - IX. That the timeline stipulated under the flat buyer agreement was only tentative, subject to force majeure reasons which are beyond the control of the respondent. The respondent in an endeavor to finish the construction within the stipulated time, had from time to time obtained various licenses, approvals, sanctions, permits including extensions, as and when required. Evidently, the respondent had availed all the licenses and permits in time before starting the construction.
  - X. That apart from the defaults on the part of the allottee, like the complainant herein, the delay in completion of project was on account of the following reasons/ circumstances that were above and beyond the control of the respondent:
    - ➤ shortage of labour/workforce in the real estate market as the available labour had to return to their respective states due to guaranteed employment by the Central/ State Government under NREGA and JNNURM Schemes.



- In that such acute shortage of labour, water and other raw materials or the additional permits, licenses, sanctions by different departments were not in control of the respondent and were not at all foreseeable at the time of launching of the project and commencement of construction of the complex. The respondent cannot be held solely responsible for things that are not in control of the respondent.
- That the respondent has further submitted that the XI. intention of the force majeure clause is to save the performing party from the consequences of anything over which he has no control. It is no more res integra that force majeure is intended to include risks beyond the reasonable control of a party, incurred not as a product or result of the negligence or malfeasance of a party, which have a materially adverse effect on the ability of such party to perform its obligations, as where non-performance is caused by the usual and natural consequences of external forces or where the intervening circumstances are specifically contemplated. Thus, in light of the aforementioned, it is respectfully submitted that the delay in construction, if any, is attributable to reasons beyond the control of the respondent and as such the respondent may be granted reasonable extension in terms of the allotment letter.



- XII. That it was public knowledge, and several courts and quasi-judicial forums have taken cognisance of the devastating impact of the demonetisation of the Indian economy, on the real estate sector. The real estate sector is highly dependent on cash flow, especially with made respect payments to labourers contractors. The advent of demonetisation led to systemic operational hindrances in the real estate sector, whereby the respondent could not effectively undertake construction of the project for a period of 4-6 months. Unfortunately, the real estate sector is still reeling from the aftereffects of demonetisation, which caused a delay in the completion of the project. The said delay would be well within the definition of 'Force Majeure', thereby extending the time period for completion of the project.
- XIII. That the complainant has not come with clean hands before this authority and has suppressed the true and material facts from this hon'ble forum. It would be apposite to note that the complainant is a mere speculative investor who has no interest in taking possession of the apartment. In fact a bare perusal of the complaint would reflect that he has cited 'financial incapacity' as a reason, to seek a refund of the monies paid by him for the apartment. In view thereof, this complaint is liable to be dismissed at the threshold.



- That the respondent has submitted that the completion XIV. of the building is delayed by reason of non-availability of steel and cement or other building materials and water supply or electric power and slow down strike as well as insufficiency of labour force which is beyond and if non-delivery of the control of respondent possession is as a result of any act and in the aforesaid events, the respondent shall be liable for a reasonable extension of time for delivery of possession of the said premises as per terms of the agreement executed by the complainant and the respondent. The respondent and its officials are trying to complete the said project as soon as possible and there is no malafide intention of the respondent to get the delivery of project, delayed, to the allottees. It is also pertinent to mention here that due to orders also passed by the Environment Pollution (Prevention & Control) authority, the construction was/has been stopped for a considerable period due to high rise in pollution in Delhi NCR.
  - XV. That the enactment of Real Estate (Regulation and Development) Act, 2016 is to provide housing facilities with modern development infrastructure and amenities to the allottees and to protect the interest of allottees in the real estate market sector. The main intension of the respondent is just to complect the project within stipulated time submitted before the



HARERA authority. According to the terms of the builder buyer agreement also it is mentioned that all the amount of delay possession will be completely paid/adjusted to the complainant at the time final settlement on slab of offer of possession. The project is ongoing project and construction is going on.

- XVI. That the respondent further submitted that the Central Government has also decided to help bonafide builders to complete the stalled projects which are not constructed due to scarcity of funds. The Central Government announced Rs.25,000 Crore to help the bonafide builders for completing the stalled/unconstructed projects and deliver the homes to the homebuyers. It is submitted that the respondent/promoter, being a bonafide builder, has also applied for realty stress funds for its Gurgaon based projects.
- XVII. That compounding all these extraneous considerations, the *Hon'ble Supreme Court vide order dated 04.11.2019*, imposed a blanket stay on all construction activity in the Delhi- NCR region. It would be apposite to note that the 'Araville' project of the respondent was under the ambit of the stay order, and accordingly, there was next to no construction activity for a considerable period. It is pertinent to note that similar stay orders have been passed during winter period in the preceding years as well, i.e. 2017-2018 and 2018-



2019. Further, a complete ban on construction activity at site invariably results in a long-term halt in construction activities. As with a complete ban the concerned labour was let off and they traveled to their native villages or look for work in other states, the resumption of work at site became a slow process and a steady pace of construction as realized after long period of time.

XVIII. That the respondent has further submitted that graded response action plan targeting key sources of pollution has been implemented during the winters of 2017-18 and 2018-19, These short-term measures during smog episodes include shutting down power plant, industrial units, ban on construction, ban on brick kilns, action on waste burning and construction, mechanized cleaning of road dust, etc. This also includes limited application of odd and even scheme.

XIX. That the pandemic of covid-19 has had devastating effect on the world-wide economy. However, unlike the agricultural and tertiary sector, the industrial sector has been severally hit by the pandemic. The real estate sector is primarily dependent on its labour force and consequentially the speed of construction. Due to government-imposed lockdowns, there has been a complete stoppage on all construction activities in the NCR Area till July 2020. In fact, the entire labour force



employed by the respondent were forced to return to their hometowns, leaving a severe paucity of labour. Till date, there is shortage of labour, and as such, the respondent has not been able to employ the requisite labour necessary for completion of its projects. The Hon'ble Supreme Court in the seminal case of *Gajendra Sharma v. UOI & Ors, as well Credai MCHI & Anr. V. UOI & Ors,* has taken cognizance of the devastating conditions of the real estate sector, and has directed the UOI to come up with a comprehensive sector specific policy for the real estate sector. It is most humbly submitted that the pandemic is clearly a 'Force Majeure' event, which automatically extends the timeline for handing over possession of the apartment.

7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.

### E. Jurisdiction of the authority

8. The authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter as per provisions of section 11(4)(a) of the Act leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage

#### F. Findings on the objections raised by the respondent



- F. I. Objection regarding the project being delayed because of force majeure circumstances and contending to invoke the force majeure clause.
- From the bare reading of the possession clause of the buyer 9. developer agreement, it becomes very clear that the possession of the apartment was to be delivered by Dec 2015. The respondent in its contention pleaded the force majeure clause on the ground of Covid- 19. The High Court of Delhi in case no. O.M.P (1) (COMM.) No. 88/2020 & I.As. 3696-3697/2020 title as M/S HALLIBURTON OFFSHORE SERVICES INC VS VEDANTA LIMITED & ANR. 29.05.2020 held that the past non-performance of the Contractor cannot be condoned due to the COVID-19 lockdown in March 2020 in India. The Contractor was in breach since September 2019. Opportunities were given to the Contractor to cure the same repeatedly. Despite the same, the Contractor could not complete the Project. The outbreak of a pandemic cannot be used as an excuse for non-performance of a contract for which the deadlines were much before the outbreak itself. Now this means that the respondent/promoter has to complete the construction of the apartment/building by Dec 2015. It is clearly mentioned by the respondent/promoter for the same project, in complaint no. 4140 of 2020 (on page no. 49 of the reply) that only 85% of the physical progress has been



completed in the project. The respondent/promoter has not given any reasonable explanation as to why the construction of the project is being delayed and why the possession has not been offered to the complainant/allottee by the promised/ committed time. That the lockdown due to pandemic in the country began on 25.03.2020. So the contention of the respondent/promoter to invoke the force majeure clause is to be rejected as it is a well settled law that "No one can take benefit out of his own wrong". Moreover there is nothing on record to show that the project is near developer applied for completion, or the obtaining occupation certificate rather it is evident from his submission that the project is completed upto 85% and it may take some more time to get occupation certificate. Thus, in such a situation the plea with regard to force majeure on ground of Covid- 19 is not sustainable.

# F. II. Objection regarding entitlement of DPC on ground of complainant being investor.

10. That the respondent has taken a stand that the complainant is the investor and not consumer, therefore, she is not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumers of the real estate



sector. The authority observes that the respondent is correct in stating that the Act is enacted to protect the interest of consumers of the real estate sector. It is settled principle of interpretation that preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time the preamble cannot be used to defeat the enacting provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if it contravenes or violates any provisions of the Act or rules or regulations made there under. Upon careful perusal of all the terms and conditions of the buyer developer agreement, it is revealed that the complainant is a buyer, and it has paid total price of Rs.1,00,27,770/-to the promoter towards purchase of an apartment in the project of the promoter. At this stage, it is important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom such plot, apartment or building, as the case may be, is given on rent;"

In view of above-mentioned definition of "allottee" as well as all the terms and conditions of the buyer developer



agreement executed between promoter and complainant, it is crystal clear that the complainant is an allottee(s) as the subject unit was allotted to it by the promoter. The concept of investor is not defined or referred in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". The Maharashtra Real Estate Appellate Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as *M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Lts. And anr.* has also held that the concept of investor is not defined or referred in the Act. Thus, the contention of promoter that the allottee being an investor is not entitled to protection of this Act also stands rejected.

#### G. Findings on the relief sought by the complainant

#### Relief sought by the complainant:

G.I To direct the respondent to hand over the unit of the complainant at the earliest along with interest @ 24% per annum for delay in handing over of possession on the amount paid by the complainant i.e., Rs.1,00,27,770/- from the due date of delivery i.e., Dec. 2015 till the actual handing over of possession after obtaining occupation certificate.



11. In the present complaint, the complainant intends to continue with the project and is seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Section 18(1) proviso reads as under.

### "Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

12. Clause I (22) of the flat buyer agreement (in short, agreement) provides for handing over of possession and is reproduced below: -

#### "I. POSSESSION OF UNIT: -

\*

22. The possession of the allotted unit shall be given to the allotee(s) by the company by Dec 2015, however this period can be extended due to unforeseen circumstances for a further grace period of 6 months to cover any unforeseen circumstances. The possession period clause is subject to timely payment by the allotee(s) and the allottee(s) agrees to abide by the same"

13. The authority has gone through the possession clause of the agreement and observes that this is a matter very rare in nature where builder has specifically mentioned the month of handing over possession rather than specifying period from some specific happening of an event such as signing of buyer developer agreement, commencement of construction, approval of building plan etc. This is a welcome step, and the



authority appreciates such firm commitment by the promoter regarding handing over of possession but subject to observations of the authority given below.

14. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to timely payment and all kinds of terms and conditions of this agreement and application, and the complainant not being in default under any provisions of this agreement and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer developer agreement by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused its dominant position and drafted such



mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

- 15. Admissibility of grace period: The promoter has proposed to hand over the possession of the apartment by 31.12.2015 and further provided in agreement that promoter shall be entitled to a grace period of 6 months for unforeseen circumstances and subject to timely payment by the allottee. has not mentioned any respondent The circumstances on the happening of which he would become entitled for the said extension of period. There is no document available on record that the allottee is in default w.r.t timely payments. As per buyer agreement the construction of the project is to be completed by December 2015 which is not completed till date. It may be stated that asking for the extension of time in completing the construction is not a statutory right nor has it been provided in the rules. Accordingly, this grace period of 6 months cannot be allowed to the promoter at this stage.
  - 16. Admissibility of delay possession charges at prescribed rate of interest: The complainant is seeking delay possession charges at the rate of 24% p.a. however, proviso to section 18 provides that where an allottees does not intend to withdraw from the project, he shall be paid, by the



promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

# Rule 15. Prescribed rate of interest-[Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.:

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

- 17. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
- 18. Taking the case from another angle, the complainant-allottee was entitled to the delayed possession charges/interest only at the rate of Rs.5/- per sq. ft. per month as per relevant clauses of the buyer's agreement for the period of such delay; whereas the promoter was entitled to interest @ 24% per annum compounded at the time of every succeeding installment for the delayed payments. The functions of the



authority are to safeguard the interest of the aggrieved person, may be the allottee or the promoter. The rights of the parties are to be balanced and must be equitable. The promoter cannot be allowed to take undue advantage of his dominate position and to exploit the needs of the home authority is duty bound to take This buvers. consideration the legislative intent i.e., to protect the interest of the consumers/allottees in the real estate sector. The clauses of the buyer's agreement entered into between the parties are one-sided, unfair and unreasonable with respect to the grant of interest for delayed possession. There are various other clauses in the buyer's agreement which give sweeping powers to the promoter to cancel the allotment and forfeit the amount paid. Thus, the terms and conditions of the buyer's agreement are ex-facie one-sided, unfair, and unreasonable, and the same shall constitute the unfair trade practice on the part of the promoter. These types of discriminatory terms and conditions of the buyer's agreement will not be final and binding.

19. Consequently, as per website of the State Bank of India i.e., <a href="https://sbi.co.in">https://sbi.co.in</a>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 18.08.2021 is 7.30%. Accordingly, the



prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.30%.

- 20. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:
  - "(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

    Explanation. —For the purpose of this clause—
  - (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;
  - (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"
- 21. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same as is being granted to the complainant in case of delayed possession charges.
  - **G.II** The respondent not to charge the escalation charges.
- 22. A perusal of the relief clause shows that a direction has been sought to the respondent/builder not to charge any



escalation charges from the complainant. The pleadings of the complaint in this regard are silent. Even otherwise after the allotment of the unit, a flat buyer agreement was executed between the parties on 14.07.2012. There is clause B (9) dealing with escalation charges as per RBI index and the complainant admittedly signed that the document. So it doesn't lie to her mouth to say that she is not liable for escalation charges of the allotted unit. Then neither any this regard has been the raised in demand respondent/builder to the complainant nor occupation certificate of the project has been received. So, the plea raised in this regard is pre-mature and is hereby ordered to be rejected.

23. On consideration of the circumstances, the documents, submissions made by the parties and based on the findings of the authority regarding contravention as per provisions of rule 28(2), the Authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause I (22) of the agreement executed between the parties on 14.07.2012, the possession of the subject apartment was to be delivered within stipulated time i.e., by 31.12.2015. As far as grace period is concerned, the same is disallowed for the reasons quoted above. Therefore, the due date of handing



over possession is 31.12.2015. The respondent has failed to handover possession of the subject apartment till date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. The authority is of the considered view that there is delay on the part of the respondent to offer of possession of the allotted unit to the complainant as per the terms and conditions of the buyer developer agreement dated 14.07.2012 executed between the parties. Further no OC/part OC has been granted to the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottee.

24. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such the complainant is entitled to delay possession charges at rate of the prescribed interest @ 9.30% p.a. w.e.f. 31.12.2015 till the actual offer of possession as per provisions of section 18(1) of the Act read with rule 15 of the rules, 2017 as per 19(10) of the Act.

#### H. Directions of the authority



- 25. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):
  - i. The respondent is directed to pay interest at the prescribed rate of 9.30% p.a. for every month of delay from the due date of possession i.e., 31.12.2015 till the actual offer of possession of the allotted unit after obtaining the occupation certificate from the competent authority.
  - ii. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
  - till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottee before 10th of the subsequent month as per rule 16(2) of the rules;
  - iv. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same rate of interest which the promoter



shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.

- v. The respondent shall not charge anything from the complainant which is not the part of the buyer developer agreement. The respondent is also not entitled to claim holding charges from the complainant/allottee at any point of time even after being part of apartment buyer's agreement as per law settled by hon'ble Supreme Court in civil appeal no. 3864-3889/2020 decided on 14.12.2020.
- 26. Complaint stands disposed of.
- 27. File be consigned to registry.

(Samir Kumar) Member

(Vijay Kumar Goyal) Member

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 18.08.2021

Judgement uploaded on 19.10.2021