

CERTIFICATE

Group housing colony namely " CASA ROMANA " in Sector-22 Dharuhera.							
Estimated cost and cost incurred details of 660 units of Casa Romana as on 30.09.2019							
		Towers :- L,M,N,P,R,S,H,J,K,U,T			Non Tower Basement		
S. No.	Particulars	Total (%age)	%age of activity Complete as on 30.09.2019	Remaining% of work	Total (%age)	%age of activity Complete as on 30.09.2019	Remaining% of work
1	Earth Work	2.59%	2.59%	0.00%	16.66%	16.66%	0.00%
2	Back Filling	0.10%	0.10%	0.00%	0.43%	0.02%	0.41%
3	Concrete Work (PCC)	0.29%	0.29%	0.00%	1.29%	0.89%	0.40%
4	Form Work	6.32%	5.39%	0.93%	3.56%	1.96%	1.60%
5	Reinforcement work	32.97%	30.77%	2.20%	21.62%	10.67%	10.95%
6	RCC Concrete Work	28.96%	27.11%	1.85%	21.57%	10.80%	10.77%
7	Brick Work/ Panelling	4.78%	2.05%	2.73%	0.00%	0.00%	0.00%
8	Fixing of door window frame	1.02%	0.00%	1.02%	0.00%	0.00%	0.00%
9	Railing in balcony & stair case	0.61%	0.00%	0.61%	0.00%	0.00%	0.00%
10	Internal & External plastering	6.26%	0.00%	6.26%	0.00%	0.00%	0.00%
11	Misc. item such as Brick koba, waterproofing etc.	1.75%	0.00%	1.75%	17.27%	9.35%	7.92%
12	Finishing & other misc work including electrical & plumbing	14.34%	1.62%	12.72%	17.60%	0.00%	17.60%
	TOTAL	100.00%	69.92%	30.08%	100.00%	50.35%	49.65%

Total Estimated cost of project = 164.23 Cr.

Total Expenditure on construction incurred up to 31.10.2019

164.23 Crores x 66.45% = **109.13 Cr. (One Hundred nine crores and thirteen lacs only)**

FOR M/S SATYA ARCHITECTS.



SATYA PRAKASH SHARMA
(Principal Architect / Proprietor)

1st Floor, SCO-36, HUDA Old Jail Land Complex, Near Sadar Bazar, Gurgaon-122001

Telephone : 0124-4380570, M.: 9810757750

E-mail : satyaprakasharchitect@gmail.com, satyaarchitects@rediffmail.com