


TO WHOM SO EVER IT MAY CONCERN

This is to certify that the progress of construction work for Supermax Affordable Housing Pvt. Ltd. at sector-33, Stadium road Sonipat Haryana is as per details given below.

S.NO	QUARTER	YEAR	WORK DONE AS PER QUARTER (%)	TOTAL WORK DONE (%)	REMARKS
1	JANUARY TO MARCH	2018	2.5%	2.5%	
2	APRIL TO JUNE	2018	3.5%	6.00%	
3	JULY TO SEPTEMBER	2018	4.00%	10.00%	
4	OCTOBER TO DECEMBER	2018	4.00%	14.00%	
5	JANUARY TO MARCH	2019	5.00%	19.00%	
6	APRIL TO JUNE	2019	6.00%	25.00%	
7	JULY TO SEPTEMBER	2019	6.00%	31.00%	
8	OCTOBER TO DECEMBER	2019	5.1%	36.1%	
9	JANUARY TO MARCH	2020	4.08%	40.18%	
10	APRIL TO JUNE	2020	00.00%	40.18%	COVID LOCKDOWN
11	JULY TO SEPTEMBER	2020	2.32%	42.5%	
12	OCTOBER TO DECEMBER	2020	5.32%	47.82%	
13	JANUARY TO MARCH	2021	4.5%	52.32%	
14	APRIL TO JUNE	2021	2.84%	55.16%	

For Design Axis



(Viresh Goel)