Extent of development:

Project Name

Turning Point (Phase -1)

City/Town

Sector-88B,

Village Harsaru, Sub Tehsil - Harsaru, District -

Gurugram, State - Haryana

Name of the Developer

Vatika Limited

Complete address of Developer

Vatika Triangle, 4th Floor, Sushant Lok, Phase-1, Block-

A, Mehrauli-Gurugram Road, Gurugram-122002

| Extent of development | | | | | | | | | |
|-----------------------|----------------------------|-----------|------------------------|-----------|-------------------|------------------------|-------------------|--|--|
| Tower | Total Planned Floors | Till date | | | Pending | | | | |
| | | Structure | Brickwork & Plaster | Finishing | Structure | Brickwork & Plaster | Finishing | | |
| Westend-1 | G+35 | | | | Ground to Roof | Ground to Roof | Ground to Roof | | |
| Westend-2 | G+8 | | | | Ground to Roof | Ground to Roof | Ground to Roof | | |
| Westend-3 | G+8 | | | | Ground to Roof | Ground to Roof | Ground to Roof | | |
| Westend-4 | G+8 | | | | Ground to Roof | Ground to Roof | Ground to Roof | | |
| Westend-5 | G+8 | | ¥ | | Ground to Roof | Ground to Roof | Ground to Roof | | |
| Westend-6 | G+8 | | | | Ground to Roof | Ground to Roof | Ground to Roof | | |
| Westend-7 | G+35 | | | | Ground to Roof | Ground to Roof | Ground to Roof | | |

Date: 31st July, 2017

Signature of the Architect

TRasguffe (RABIN DASGUPTA) Signature of the Engineer

ALOK MEHTA

(Architect) Membership No. CA98/22931



| Westend-8 | G+35 | | Ground to Roof | Ground to Roof | Ground to Roof |
|-----------|-------------|--|-------------------|-------------------|-------------------|
| EWS | G+11 | | Ground to Roof | Ground to Roof | Ground to Roof |
| Basements | 2 Basements | | Ground to Roof | Ground to Roof | Ground to Roof |

The schedule date of completion of above work has been reviewed and verified by undersigned that the progress of the development work is according to the planned schedule & the work can be completed within the time period mentioned below:

A. Original time period of completion committed to the Allottees as per Annexure-3b.

B. Scheduled time period for completion of development—90 months.

Date: 31st July, 2017

Signature of the Architect

CRABIN DASGUPTA)

Signature of the Engineer

ALOK MEHTA (Architect) Membership No. CA/98/22931

Indian Institute of Technology Pelhi

Upon the recommendation of the Senate hereby confers the degree of

Master of Technology Structural Engineering

m Rabin Das Gupta

who has successfully completed in the year 1983 the requirements prescribed under the regulations for the award of this degree.

Given this day under the seal of the Institute at Pelhi in the Republic of India.

The 20 JAN 1984

NAN CONTROL Condram.

Gr. Charostinai

Board of Governors

Registrar