

MITTAL NAVEEN & ASSOCIATES CHARTERED ACCOUNTANTS

Regd.Office:206, Tirupati Plaza, Street No.-1, Shakarpur, Delhi - 110092

		Char	tered Accountants Certificate
Report for quarter ending Subject			Sept - 2019 Form REP-I (PART-C-X)
	1	Project/phase of the project	ATS TOURMALINE
	2	Location	SEC-109, VILLAGE-BABUPUR, TEHSIL & DISTRICT- GURUGRAM,STATE - HARYANA
	3	Licensed area in acres	10.41785 (POCKET A OF SANCTIONED PLAN)
	4	Area for registration in acres	10.41785 (POCKET A OF SANCTIONED PLAN)
	5	HARERA registration no.	41 of 2017 dt 10.08.2017
	6	Name of licensee	Raj Kiran Pvt. Ltd. & Others, in Collaboration With Chintels India Ltd.
	7	Name of collaborator	NA
	8	Name of developer	ALMOND INFRABUILD PRIVATE LIMITED

This certificate is being issued as per the requirement of compliance in accordance with the Real Estate (Regulation and Development) Act, 2016/ the Haryana Real Estate (Regulation and Development) Rules. 2017 by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the company, it is based on the verification of books of accounts and other related documents till date Sept 2019

Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/ development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.

For M/s Mittal Naveen & Associates

Chartered Accountants

FRN -028063N

CA Naveen Kumar Mittal

Partner

M.No -519921

Date-07th February 2020

Place-Delhi

UDIN-20519921AAAABC2806

Certificate No-150

1. Financial information:		
Particulars	ATS Tourmaline	Remarks, if any
Particulars	Amount in Lakhs Only	Remarks, it dily
i. No. of Flats/Apartments constructed	Units 355 Nos, Row House 3 Nos	
ii. No. of Flats/ Apartments booked	377	
iii. Total amount (sale value)of booked Flats, on the date of application/end of last quarter (IN LACS)	59,298.60	
iv. Total amount received from the allottees (booked Flats), on the date ofapplication/end of lastquarter (IN LACS)	49,879.52	
v. Balance amount to be received from the allottees (booked Flats, after completion), on the date ofapplication/end of lastquarter (IN LACS)	9,419.08	
vi. Balance amount due and recoverable from the allottees (booked Flats) as on the date of application/end of last quarter (IN LACS)	9,419.08	
vii. Amount invested in the project upto the date of application	78,957.71	
Land cost (If any)	12,870.00	
Apartments	25,438.84	
Infrastructure	37,487.51	
EDC/ Taxes Etc.	3,161.36	
viii. Balance cost to be incurred for completion of the project and delivery of possession	5,420.15	
a) In respect of existing allottees	4738.21	Approx in estimated
b) In respect of rest of the project	681.94	Approx in estimated
ix. The amount of loan raised from the banks/ financial institutions/private persons against the project Annex detail of the securities furnished to the banks/financial institutions against the aforesaid loans in folder C	19000.00	
x. Total liabilities against theproject up-to-date. (Annex details in folder C)	75154.83	

FRN: 02 New I

mated expenditure planned to be rred as per service plan estimates ne project report. 279 475 186 309	
475 186	
475 186	274 451
186	451
200	171
309	293
1861	1675
55	50
419	364
363	345
-	
32	31
23	22
30	27
1422	1064
24580	20673
	55 419 363 - 32 23 - 30 1422