SUDHIR KUMAR & COMPANY. Chartered Accountants



TO WHOMSOEVER IT MAY CONCERN

Promoter:	M/s Adore Realtech Pvt. Ltd.
Project:	Happy Homes
Area:	5.00 Acres
Address:	Sector-86, Faridabad
RERA No.	151 of_2017 dated 28-08-2017

Status of Expenditure incurred on the development/Construction as per Actual is an under: -

(RS. In Lakhs)

SR.	Nature of	Estimated	Expenses	Balance to	% age
No.	Work	(In Lakhs)	Incurred (Up to 30- 09-2024)	be Incurred	Completed
1.	Internal Road and Pavement	200.00	200.00	0.00	100%
2.	Water Supply System	150.00	150.00	0.00	100%
3.	Storm Water Drainage	100.00	100.00	0.00	100%
4.	Electricity Supply System	100.00	100.00	0.00	100%
5.	STP and Garbage Collection	100.00	100.00	0.00	100%
6.	Park & Play	50.00	50.00	0.00	100%
7.	Street Lighting	50.00	50.00	0.00	100%
8.	Shopping	150.00	150.00	0.00	100%
9.	Community Centre	50.00	50.00	0.00	100%
10.	Security and	50.00	50.00	0.00	100%

SUDHIR KUMAR & COMPANY. Chartered Accountants



Fire Fighting				
Total	1000.00	1000.00	0.00	100%

SR. No.	Nature of Work	Estimated (In Lakhs)	Expenses Incurred (Up to 30- 09-2024)	Balance to be Incurred	% age Completed
1.	Civil Construction Works	7150.00	7150.00	0.00	100%

For **Sudhir Kumar & Company**

Chartered Accountants

FRN No. 026296N

(CA Sudhir Kumar)

Proprietor M.No 501230

UDIN: 24501230BKCIWK8126

Place: New Delhi Date: 24.10.2024