


FORM REP-I

Part - C-X

1. Financial information:

Particulars		Remarks, if any
i. No. of Flats/Apartments constructed	7800	
ii. No. of Flats/ Apartments booked	3226	
iii. Total amount sale value of booked Flats, on the date of application/end of last quarter	2231 Lakhs	
iv. Total amount received from the allottees (booked Flats), on the date of application/end of last quarter	1126 Lakhs	
v. Balance amount to be received from the allottees (booked Flats, after completion), on the date of application/end of last quarter	1105 Lakhs	
vi. Balance amount due and recoverable from the allottees (booked Flats) as on the date of application /end of last quarter	1105 Lakhs	
vii. Amount invested in the project upto the date of application	2801 Lakhs	
Land cost (If any)	1827 Lakhs	
Apartments	384 Lakhs	
Infrastructure	590 Lakhs	
EDC/ Taxes Etc.	0 Lakhs	
viii. Balance cost to be incurred for completion of the project and delivery of possession	700 Lakhs	
(a) In respect of existing allottees	300 Lakhs	
(b) In respect of rest of the project	400 Lakhs	
ix. The amount of loan raised from the banks/ financial institutions/ private persons against the project	285 Lakhs	

https://haryanarera.gov.in/view_project/project_preview



For MEENAL HOUSING PVT. LTD


Amber
Director

2. Additional information:

Particulars	Estimated expenditure planned to be incurred as per service plan estimates or the project report. (In Lakhs)	Actual expenditure incurred upto the date of application. (In Lakhs)
I. INTERNAL ROADS AND PAVEMENTS	30	3
II. WATER SUPPLY SYSTEM	40	5
III. STORM WATER DRAINAGE	10	0
IV. ELECTRICITY SUPPLY SYSTEM	70	2
V. SEWAGE TREATMENT & GARBAGE DISPOSAL	30	5
VI. CLUB HOUSE/COMMUNITY CENTRE	30	7
VII. SCHOOL	0	0
VIII. ANY OTHER	4	0
IX. SOLID WASTE COLLECTION & MGMT SYSTEM	10	0
X. CLUBHOUSE	20	0
XI. NEIGHBOURHOOD SHOPPING	0	0
XII. GREEN AREAS, PARKS, PLAYGROUNDS ETC.	30	2
XIII. COVERED PARKING	90	80
XIV. OPEN PARKING	30	20
XV. GARAGES	0	0
XVI. SECURITY SYSTEM	20	0
XVII. OTHER FACILITIES AS PER PROJECT REPORT	0	0

I hereby declare that the above information and particulars are based on record and are true to the best of my knowledge and belief and nothing has been concealed.

Certified



Signature of the Applicant / Authorised Representative
Stamp FOR MEENAL HOUSING PVT LTD.
Date _____

[Signature]
Director