

Mediratta Saini & Associates

CHARTERED ACCOUNTANTS

Address: #1671, Sector – 15, Panchkula, Haryana – 134109

Mob.: +91-98726-64886, +91-99584-14040

E-mail: caratneshsaini@gmail.com

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF RECEIPT & EXPENDITURE / BALANCE COST) (TO BE SUBMITTED AT THE END OF EVERY **QUARTER** AFTER REGISTRATION)

FOR THE QUARTER/PERIOD ENDING:

No.: 04 of 2021 Date: 31.Dec,2021

1. Thisis to certify that <u>M/s Idyllic Resorts PvtLtd</u> (Name of Builder/Developer) having its project <u>Panchkula Eco city</u> (Name of project) RERA Registration No. **HRERA-PKL-PKL-65-2018.**QuarterlyFinancial details of the ongoing project up for the Q/E 31.12.2021 is appended below, as per following details-

Ser No	<u>Description</u>	Expenditure Incurred	Total	
-10		Up to the QE	Estimated/Revised	
A	Estimated Cost of the project	31.12.2021	Cost of the project.	
1	Land	2400Lacs	0.400 I	
		2400Lacs	2400 Lacs	
2	Building	0	0	
3	Infrastructure Facility / IDW , Etc.	2067.84	2066.94lacs	
4	Other costs, Dept fees including EDC & IDC	2638.77	1500.00Lacs	
	Total	7106.61	5966.94Lacs	
b	Expenditure on Infrastructur	re / IDW		
1	Total Estimated Cost of IDW/	2066.40.7		
2	Total Estimated Cost of IDW/ Infrastructure Expenditure made up to the last Q/E 30.09.2021		2066.49 Lacs	
3	Infrastructure expenses in the current quarter		2028.91 Lacs	
4	Apartments		38.93 Lacs	
5	EDC/IDC		0	
6	Others Expenditures	on ditum.		
U	Total armonditures	0		
	Total expenditure up to 31.1	2067.84 Lacs		
е	Expenditure on Taxes, Levies, EDC etc.			
1	EDC due as on date of registration.		0	
2	Actual paid as on date.		100 1	
3	EDC due as on date.		100 Lacs	
	Total		0	
f	A CONTRACTOR OF	anding on 21 10 0001	100 Lacs	
_	Financial Info for the quarter ending on 31.12.2021 cash Inflow(Amount Receipt Details Designated Account)			
1	Opening Balance(At the Time Beginning of QTR)	9448.85 Lacs	Sair	

2	booked plots	237.00 Lacs	
3	Amount availed from 11		
4	milloulli Contributed 1	0	
5	Promoters/ his Associate	0	1
	Any other receipt Total	0	
~		9685.85	
g	Financial Info for the quarter e	nding on 31 10 co	
1	Financial Info for the quarter e Incurred on the project) Land	5 on 51.12.20	21 cash out flow(Amount
2	Expenditure on construction of Apartments	2400.00	
3	Expenditure on Infrast		
4	other Structure Other cost including EDC, ,taxes, etc.	2067.84	
	etc. Total	2638.77	
	Balance	7106.61	
h	Info		
	Information relating to Escrow Account		1
1	Opening balance at the		Not maintaining.
	of the Previous Quarter. Amount deposited in escrow	NA	
		NA	
(Amount withdrawn during the quarter.	NA	
I	Balance at the End of the quarter.	NA	
		IAU	

This certificate is being issued on specific request of M/s Idyllic Resorts Pvt Ltd (Name of the builder) for the quarterly compliance of Real Estate Regulatory Act 2018. The certification is based on the information and records produced before us and is true to the best of my knowledge and belief. This Certificate is duly supported by Statement of Account of the project for the above period.

PLACE: PANCHKULA DATED: 27.01.2022

UDIN : 22530597AAAAAD3806

FOR MEDIRATTA SAINI & ASSOCIATES

CHARTERED ACCOUNTANTS

(RATNESH SAINI, F.C.A.)

PARTNER M.NO.530597

F.R. NO.026401