

VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com

Mobile: 9315439912

1, MAX ARCADE, 9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1,
Bahadurgarh (HARYANA)

Project : HL City, Bahadurgarh, Haryana
License No. & Date : 83 of 2018 dt. 07/12/2018

Total cumulative cost incurred on construction
of the project upto end of last quarter i.e till September
2019 : 3,00,31,548.00

The percentage of remaining work in terms of
Cost : 60.58%

The estimated balance cost to be incurred for
completion of the project : 4,61,68,452.00

For HL RESIDENCY PRIVATE LIMITED

DIRECTOR

CERTIFICATION

The above statement is true and correct as per books, records and other information provided to us for our verifications.

Place: New Delhi

Date: 25.11.2019

UDIN: 19097712AAAA LC6724

For Vijender Jindal & Company
Chartered Accountants


Vijender Jindal
Chartered Accountant
Partner
M. No.: 097712