

VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com

Mobile: 9315439912

1, MAX ARCADE, 9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1,
Bahadurgarh (HARYANA)

Project : HL City, Bahadurgarh, Haryana
License No. & Date : 102 of 2012 dt. 27/09/2012

Total cumulative cost incurred on construction
of the project upto end of last quarter i.e till December
2018 : 150,09,14,099.00


The percentage of remaining work in terms of
Cost : 3.25%

The estimated balance cost to be incurred for
completion of the project : 5,04,85,901.00

For H L RESIDENCY PRIVATE LIMITED

H L Residency Private Limited

DIRECTOR



Director

CERTIFICATION

The above statement is true and correct as per books, records and other information provided
to us for our verifications.

For Vijender Jindal & Company
Chartered Accountants



Place: New Delhi

Date: 14.02.2020

UDIN: 20097712AAAACN3120

M. No.: 097712