

## **ARCHITECTS AND INTERIOR DESIGNERS**

1st Floor, SCO-36, HUDA Old Jail Land Complex, Near Sadar Bazar, Gurugram-122001, Tel: 0124-4380570, M: 9810757750, E: satyaprakasharchitect@gmail.com, satyaarchitects@rediffmail.com, Web: www.satyaarchitects.com

## CERTIFICATE

Estimated cost and cost incurred details of Casa Romana as on 31-12-2022						
Particulars 3.No.	Towers :- L,M,N,P,R,S,H,J,K,U,T			Non Tower Basement		
	Total (%age)	%age of activity Complete as on 31.12.2022	Remaining% of work	Total (%age)	%age of activity Complete as on 31.12.2022	Remaining% of work
1 Earth Work	2.49%	2.49%	0.00%	16.66%	16.66%	0.00%
2 Back Filling	0.09%	0.09%	0.00%	0.43%	0.06%	0.37%
3 Concrete Work (PCC)	0.28%	0.28%	0.00%	1.29%	0.91%	0.38%
4 Form Work	6.39%	5.22%	1.16%	3.56%	2.05%	1.51%
5 Reinforcement work	32.37%	29.67%	2.69%	21.62%	12.64%	8.98%
6 RCC Concrete Work	29.90%	26.17%	3.73%	21.57%	11.40%	10.17%
7 Brick Work/ Paneling	4.86%	2.36%	2.50%	0.00%	0.00%	0.00%
8 Fixing of door window frame	1.04%	0.00%	1.04%	0.00%	0.00%	0.00%
9 Railing in balcony & stair case	0.62%	0.00%	0.62%	0.00%	0.00%	0.00%
10 Internal & External plastering	6.08%	1.26%	4.81%	0.00%	0.00%	0.00%
Misc. item such as Brick koba, waterproofing etc.	1.79%	0.46%	1.33%	17.27%	9.35%	7.92%
Finishing & other misc work including electrical & plumbing	14.09%	0.076%	14.01%	17.60%	0.00%	17.60%
TOTAL	100.00%	68.10%	31.90%	100.00%	53.06%	46.94%

FOR M/S SATYA ARCHITECTS.



SATYA PRAKASH SHARMA (Principal Architect / Proprietor)