TO WHOMSOEVER IT MAY CON**M**RN**SWARUP & CO.**



CHARTERED ACCOUNTANTS

Quarterly Schedules CHARTERED A Project Registration Number: 132 OF 2019 DATED 11.07.2019 Project Name: THE OZONE SOLITAIRE (TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1) Project Number: TEMP- RERA-PKL-603-2019 Project Type: NEW

I. <u>Total cumulative cost incurred on construction of the project upto 31st December,</u> 2022 (In Lacs)

		(In Lacs)
S.No.	Particulars	Cost incurred upto 31.12.2022
1.	Cost incurred on purchase of Land	183.25
2.	Cost incurred for construction work • Tower E • Tower F1	1112.64 0.00
3.	 Cost incurred on infrastructure & other structure. Tower E Tower F1 	0.00 0:00
4.	Other costs including EDC, Taxes, Levies, Admin. etc.	671.16
	Total	1967.05

II.	Total estimated cost of the project (Revised) Total cost incurred upto 31.12.2022	:	3068.46 Lacs 1967.05 Lacs
	Estimated balance cost to be incurred for completion of the project		<u>1101.41 Lacs</u>
111.	Percentage (%) of completion (as per Revised Cost) Percentage (%) of remaining work (In terms of cost)	:	64.11 % 35.89 %

The above information has been verified from the books of accounts and other records produced before us and found in-accordance therewith. We believe management has provided true and correct information and nothing has been concealed therein.

Certificate No. 1223 UDIN No. 23548704BGXKEG1510 Date: 05.05.2023 Place: Faridabad



K. Swarup & Co.

Chartered Accountants

CA Ankit Gupta Partner Memb. No. 548704 FRN No. 01702N