VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com Mobile: 9315439912

1, MAX ARCADE, 9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1, Bahadurgarh (HARYANA)

Project : HL City, Bahadurgarh, Haryana

License No. & Date : 75 of 2018 dt. 16/11/2018

Total cumulative cost incurred on construction of the project upto end of last quarter i.e till March

2020 : 6,72,05,200.00

The percentage of remaining work in terms of

Cost : 11.80%

The estimated balance cost to be incurred for completion of the project : 89,94,800.00

H L Residency Private Limited

For H L RESIDENCY PRIVATE LIMITED

Director

DIRECTOR

CERTIFICATION

The above statement is true and correct as per books, records and other information provided to us for our verifications.

For Vijender Jindal & Company Chartered Accountants

Place: New Delhi Date: **29**.06.2020

UDIN: 20097 712 AA AAFB 5449

Vijender Jindal Partner

M. No.: 097712