



Architects, Interior Designers Engineers, Town Planners

Percentage Work of Constuction of "Emerald Heights" Project at Sector - 88, Faridabad (Haryana) as on 31-03-2019

#	Descriptio	No of Floors	Excavatio	Foundatio n	Slabs	Masonary	Plaster		Door	Window	Flooring	Plumbing	Electrifica tion	Water Proofing	Painting	Total
	- "	110010					Internal	External								4000
	Total % Bre	akun	10%	25%	45%	5%					5%		5%		5%	1009
1	Basement	arcip.	9%	18%	26%	3%					1%					579
1	basement	Total Progress on Basement with respect to Project >>>>>>>														
A		4				-										
	In . tota	-1	3%	5%	50%	5%	4%	4%	3%	3%	5%	5%	5%	3%	5%	1009
		Total % Breakup					4%	4%	3%	3%	5%	5%	5%	3%	5%	1009
2	Tower A	S+14	3%	-	50%			470	3 40	370	370		1%			649
3	Tower B	G+4	3%	5%	50%	3%	2%					-				609
4	Tower C	G+4	3%	5%	50%	1%							1%			49
. 5	Tower D	S+14	3%	1%									-			499
6	Tower E	G+4	3%	5%	40%								1%			
7	Tower F	G+4	3%	5%	50%	4%	2%						1%			659
8	EWS	5+6	3%	-	50%	3%							1%			629
8 B	EVV3	WS 5+6 376 578 3070 578 Total Progress on Towers and EWS >>>>>>>													629	

A+B

Total Progress on Overall Project >>>>>>>

cno/

Ar. J/B.Singh

J.B.ST/07 C. NO./2008/42258

(AUTHORIZED SIGNATORY)