VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com Mobile: 9315439912

1, MAX ARCADE,9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1, Bahadurgarh (HARYANA)

HL City, Bahadurgarh, Haryana Project

83 of 2018 dt. 07/12/2018 License No. & Date

Total cumulative cost incurred on construction of the project upto end of last quarter i.e till June

2020 3,92,76,433.00

The percentage of remaining work in terms of

Cost 48.45%

The estimated balance cost to be incurred for

3,69,23,567.00 completion of the project

H L Residency Private Limited

For H L RESIDENCY PRIVATE LIMITED

Director

DIRECTOR

CERTIFICATION

The above statement is true and correct as per books, records and other information provided to us for our verifications.

Place: New Delhi

Date: 17.08.2020

UDIN: 20097712AAAAHD3619

For Vijender Jindal & Compa Chartered Accod

M. No.: 097712

VIJENDER JINDAL AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com Mobile: 9315439912

1, MAX ARCADE, 9, SHOPING CENTRE, BEHIND HANUMAN DHARAM KANTA, MIE, PART-1, Bahadurgarh (HARYANA)

HL City, Bahadurgarh, Haryana **Project**

License No. & Date 83 of 2018 dt. 07/12/2018

Total amount of money received from allottees

(April 2020 to June 2020) 52,57,131.00

Money deposited in the Bank account 52,57,131.00

Money withdrawn from the Bank account 11,99,885.00

Amount of funds invested on the construction work of the project including purchase of

materials (April 2020 to June 2020) 11,99,885.00

Quantum of money withdrawn by the promoters

for the purposes other than the project

H L Residency Private Limited

For HL RESIDENCY PRIVATE LIMITED

DIRECTOR

CERTIFICATION

The above statement is true and correct as per books, records and other information provided to us for our verifications.

Place: New Delhi

Date: 17.08.2020

UDIN: 20097712 AAAAHD3619

For Vijender Jindal & Company FR JIND Chartered Accountar

M. No.: 097712