

ANSHUL SINGLA & CO.

CHARTERED ACCOUNTANTS

TO WHOMSOEVER IT MAY CONCERN

On the basis of audited books of accounts and other documents produced before us this is to certify that M/S Amolik Buildeon LLP having registered office at 14/3, Main Mathura Road, Mewla Maharajpur, Faridabad, Haryana 121003 for project "Amolik Plaza 88" situated at Sector-88, Faridabad, Haryana 121002, Total Cost bifurcation are as below:

Quarterly Schedules

Project Registration Number: - HRERA-PKL-FBD-285-2021, Dated 13.12.2021

Project Name: - AMOLIK PLAZA 88

Project Temp ID:- RERA-PKL-PROJ-981-2021

Project Type: - NEW

Financial Information for quarter ending on 31/12/2022 (OCT-DEC)

S. No.	Particulars	
1	Total Estimated Developemt Cost of Project	Remakrs
2	Development Cost Incurred (ill development Cost Incurred (ill development)	1250.00 Lakhs
3	Development Cost Incurred till date (incl. in Total Cumulative Cost) Cost %age of remaining development work	400.06 Lakhs
	Estimated Palance Days and Palance Days	68.00% remaining
4	Estimated Balance Development Cost to be incurred upto the Completion of Project	849.94 Lakhs
5	Total Cumulative Cost Incurred upto End of Last Quarter (incl Land Cost)	
6	Estimated Balance Cost to be in several and Cast Quarter (Incl Land Cost)	3617.43 Lakhs
	Estimated Balance Cost to be incurred upto the Completion of Project	1239.57 Lakhs
7	Total EDC of the Project (incl. in Fig.	
8	Total EDC of the Project (incl. in Estimated Cost)-Incl Interest on EDC EDC Paid by end of 31/12/2022 (as per Books)	1448.72 Lakhs
9	EDC Due as on date	528.10 Lakhs
	Jane Due us on date	123.46 Lakhs

SINC

For Anshul Singla & Co. Chartered Accountants

CA Anshul Singla

M No. 562037

UDIN:-23562037BHBDCaT/316

Place: Faridabad Date: 29-11-2023