AADHARSHILA ZONE

ARCHITECTS, ENGINEERS, INTERIORS & CONSTRUCTION
Office Address; 3E/4 NIT Faridabad-121001,HR
Phone: +91 9654771390
Email: geetanagpal1171@gmailcom

TO WHOM SO EVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number: HRERA-PKL-FBD-148-2019, Dated:- 10.09.2019

Project Name: AMOLIK SANKALP,

Name of Firm: Amolik Residency LLP

Project Type: NEW

ENGINEER REPORT

Name of Firm :- Amolik Residency LLP

Project name :- Amolik Sankalp

Area of Project :- 5.43125 Acres

Type of project :- Affordable Group Housing Colony

Project Add. :- Sector-85, faridabad

This is in respect of construction of Amolik Sankalp Affordable Group Housing Project at Sector-85, Faridabad, Haryana being developed by M/s Amolik Residency LLP. 14/3, Mathura Road, Mewla Maharajpur, Faridabad. We certify the progress of work as on 30.09.2023 is approximately 78.30 % of total project as per Annexure 'A'.

GEETA RANI
HUDA Regd. No. Engg./FBD/16
HOBPAS Regd. No. 93/18-19
Regn. No. 17-RITM-515009
STRUCTURAL ENGINEER

AADHARSHILA ZONE

ARCHITECTS, ENGINEERS, INTERIORS & CONSTRUCTION Office Adress; 33/4 NIT Faridabad

Phone: 9654771390 Email: geetanagpal1171@gmail.com

Annexure A

Amolik Residency LLP Percentage Work of Construction of Amolik Sankalp Project at Sector 85, – Faridabad (Haryana) for Jul 2023 to September 2023			
1	Building Structure Work	45%	45.00%
2	Building Finishing Work	25%	21.00%
3	External Aliied & Development Works		
(i)	Main Entrance Gate & Guard Room	1.8%	0.00%
(ii)	Boundary Wall	4.2%	3.00%
(iii)	Under Ground Tank	1.3%	0.90%
(iv)	SewageTreatment Plant	4.5%	3.50%
(v)	Sewage, Storm & Water Supply Lines	6.6%	3.70%
(vi)	Laying of Electrical cabels & Fixing of poles	1.8%	0.00%
(vii)	Substation	0.6%	0.00%
(viii)	Development of Green Area	0.9%	0.00%
(ix)	Construction of Roads	7.8%	0.50%
(x)	Rain Water Harvesting Pits	1%	0.70%
	OVERALL PROJECT PROGRESS	100%	78.30%

GEETA RANI
HUDA Regd. No. Engg./FBD/16
HOBPAS Regd. No. 93/18-19
Regn. No. 17-RITM-515009
STRUCTURAL ENGINEER