

## Nirman

**Architects and Interior Designers** 

E-mail: kaps\_mangla@yahoo.com nirmanarchitects@yahoo.com Kapil Mangla

I-8, Ist Floor, Sector - 10, DLF, Opp. Civil Courts, Faridabad-121 006

Mob. : 9810081088, 9810061088

Tel (O): 9811204088

## TO WHOM SO EVER IT MAY CONCERN

**Quarterly Schedules** 

Project Registration Number: HRERA-PKL-FBD-148-2019

Project Name: AMOLIK SANKALP,

Name of Firm: Nirman Architects & Interior Designers, Faridabad

**Project Type: NEW** 

ARCHITECT REPORT

Name of Firm

:- Nirman Architects & Interior Designers, Faridabad

Project name

:- Amolik Sankalp

Area of Project :- 5.43125 Acres

Type of project :- Affordable Group Housing Colony

Project Add.

:- Sector-85, Faridabad

This is in respect of construction of Amolik Sankalp Affordable Group Housing Project at Sector-85, Faridabad, and Haryana being developed by M/s Amolik Residency LLP. 14/3, Mathura Road, Mewla Maharajpur, Faridabad. We certify the progress of work as on 30.09.2022 is approximately 54.17 % of total project as per Annexure 'A'.

CA/2001/27088

Annexure 'A' Percentage Work of Construction of Amolik Sankalp Project at Sector 85, Faridabad, Haryana for July 2022 to September 2022			
1	Building Structure Work	45%	43.35%
2	Building Finishing Work	25%	9.45%
3	External Aliied & Development Works		
(i)	Main Entrance Gate & Guard Room	1.8%	0.00%
(ii)	Boundary Wall	4.2%	0.00%
(iii)	Under Ground Tank	1.3%	0.30%
(iv)	SewageTreatment Plant	4.5%	1.07%
(v)	Sewage, Storm & Water Supply Lines	6.6%	0.00%
(vi)	Laying of Electrical cabels & Fixing of poles	1.8%	0.00%
(vii)	Substation	0.6%	0.00%
(viii)	Development of Green Area	0.9%	0.00%
(ix)	Construction of Roads	7.8%	0.00%
(x)	Rain Water Harvesting Pits	1%	0.00%
	OVERALL PROJECT PROGRESS	100%	54.17%

Thanking You

For Nirman Architects & Interior Designer

APIL MANGLA B.ARCH CA/2001/27088

Kapil Mangla (Principal Architect)