



Nirman
Architects and Interior Designers
E-mail : kaps_mangla@yahoo.com
nirmanarchitects@yahoo.com

Kapil Mangla
I-8, 1st Floor, Sector - 10, DLF,
Opp. Civil Courts, Faridabad-121 006
Mob. : 9810081088, 9810061088
Tel (O) : 9811204088

TO WHOM SO EVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number: HRERA-PKL-FBD-148-2019

Project Name: AMOLIK SANKALP,

Name of Firm: Amolik Residency LLP

Project Type: NEW

ARCHITECT REPORT

Name of Firm :- Amolik Residency LLP
Project name :- Amolik Sankalp
Area of Project :- 5.43125 Acres
Type of project :- Affordable Group Housing Colony
Project Add. :- Sector-85, Faridabad

This is in respect of construction of Amolik Sankalp Affordable Group Housing Project at Sector-85, Faridabad, and Haryana being developed by M/s Amolik Residency LLP. 14/3, Mathura Road, Mewla Maharajpur, Faridabad. We certify the progress of work as on 31.12.2022 is approximately 57.98 % of total project as per Annexure 'A'.


KAPIL MANGLA
B.ARCH
CA/2001/27088

Nirman

Architects and Interior Designers

E-mail: nirmanarchitects@yahoo.com

Continuation Sheet.....

Annexure 'A'			
Percentage Work of Construction of Amolik Sankalp Project at Sector 85, Faridabad, Haryana for October 2022 to December 2022			
S. No	Description	Overall Percentage	Progress Percentage
1	Building Structure Work	45%	45.00%
2	Building Finishing Work	25%	11.50%
3	External Allied & Development Works		
(i)	Main Entrance Gate & Guard Room	1.8%	0.00%
(ii)	Boundary Wall	4.2%	0.00%
(iii)	Under Ground Tank	1.3%	0.33%
(iv)	Sewage Treatment Plant	4.5%	1.15%
(v)	Sewage, Storm & Water Supply Lines	6.6%	0.00%
(vi)	Laying of Electrical cables & Fixing of poles	1.8%	0.00%
(vii)	Substation	0.6%	0.00%
(viii)	Development of Green Area	0.9%	0.00%
(ix)	Construction of Roads	7.8%	0.00%
(x)	Rain Water Harvesting Pits	1%	0.00%
	OVERALL PROJECT PROGRESS	100%	57.98%

Thanking You

For Nirman Architects & Interior Designer


KAPIL MANGLA
B.ARCH
CA/2001/27088

Kapil Mangla
(Principal Architect)