

ALESIA BUILDTECH PVT LTD

TO WHOMSOEVER IT MAY CONCERN

Promoter: M/s Alesia Buildtech Pvt. Ltd.
Project: Adore Samriddhi
Area: 6.331 Acres
Address: Sector-89, Faridabd
RERA NO. 68-2018 dated 22.11.2018

Status of Expenditure incurred on the development/construction as per Actual is as under:-

(Rs. In Lakhs)

Sr. No.	Nature of Work	Estimated (In Lakhs)	Expenses Incurred (Upto 31.12.2023)	Balance to be incurred	%age Completed
1.	Internal Road and Pavement	250.00	235.00	15.00	94
2.	Water Supply System	260.00	255.00	5.00	98
3.	Storm Water Drainage	72.00	68.00	4.00	94.44
4.	Electricity Supply System	300.00	70.00	230.00	23.33
5.	STP and Garbage Collection	202.00	185	17.00	91.58
6.	Park & Play	50.00	35	15.00	70.00
7.	Street Lighting	24.00	22	2.00	91.66
8.	Shopping	275.00	235	40.00	85.45
9.	Community Centre	40.00	29.36	10.64	73.40
	Total	1473.00	1134.36	338.64	

Sr. No.	Nature of Work	Estimated (In Lakhs)	Expenses Incurred (Upto 31.12.2023)	Balance to be incurred	%age Completed
1.	Civil Construction Works	8700.00	8082.87	617.13	92.91

C.A. Certified



Ajay Sharma Chartered Accountant

Membership No 508565

For: Alesia Buildtech Pvt. Ltd.
For ALESIA BUILDTECH PVT. LTD.,

Authorized Signatory