



ARCHITECTS AND INTERIOR DESIGNERS

1st Floor, SCO-36, HUDA Old Jail Land Complex, Near Sadar Bazar,
Gurugram-122001, Tel: 0124-4380570, M: 9810757750,
E: satyaprakasharchitect@gmail.com, satyaarchitects@rediffmail.com,
Web: www.satyaarchitects.com

CERTIFICATE

Group housing colony namely " CASA ROMANA" in Sector-22 Dharuhera.							
Estimated cost and cost incurred of Casa Romana as on 31-12-2023							
		Towers :- L,M,N,P,R,S,H,J,K,U,T			Non Tower Basement		
S. No.	Particulars	Total (%age)	%age of activity Complete as on 31.12.2023	Remaining% of work	Total (%age)	%age of activity Complete as on 31.12.2023	Remaining% of work
1	Earth Work	2.49%	2.49%	0.00%	16.66%	16.66%	0.00%
2	Back Filling	0.09%	0.09%	0.00%	0.43%	0.07%	0.36%
3	Concrete Work (PCC)	0.28%	0.28%	0.00%	1.29%	0.91%	0.38%
4	Form Work	6.39%	5.22%	1.17%	3.56%	2.29%	1.27%
5	Reinforcement work	32.37%	26.79%	5.58%	21.62%	13.46%	8.16%
6	RCC Concrete Work	29.90%	26.17%	3.73%	21.57%	12.23%	9.34%
7	Brick Work/ Panelling	4.86%	4.24%	0.62%	0.00%	0.00%	0.00%
8	Fixing of door window frame	1.04%	0.28%	0.76%	0.00%	0.00%	0.00%
9	Railing in balcony & stair case	0.62%	0.35%	0.27%	0.00%	0.00%	0.00%
10	Internal & External plastering	6.08%	2.08%	4.00%	0.00%	0.00%	0.00%
11	Misc. item such as Brick koba, waterproofing etc.	1.79%	0.81%	0.98%	17.27%	9.35%	7.92%
12	Finishing & other misc work including electrical & plumbing	14.09%	2.54%	11.55%	17.60%	0.62%	16.98%
	TOTAL	100.00%	71.34%	28.66%	100.00%	55.59%	44.41%

Note:- "**Since the quarterly reports only represents a cumulative picture of construction activity and not tower wise, it is hereby clarified that as of today, the towers L, M, S & N are complete to the tune of 90-95%. "

FOR M/S SATYA ARCHITECTS.



SATYA PRAKASH SHARMA
(Principal Architect / Proprietor)