

**Architects, Interior Designers
Engineers, Town Planners**

Percentage Work of Constuction of "Emerald Heights" Project at Sector - 88, Faridabad (Haryana) as on 31-12-2018

#	Description	No of Floors	Excavation	Foundation	Slabs	Masonry	Plaster		Door	Window	Flooring	Plumbing	Electrification	Water Proofing	Painting	Total
							Internal	External								
	Total % Breakup		10%	25%	45%	5%					5%		5%		5%	100%
1 st	Basement		7%	16%	21%	1%										45%
A	Total Progress on Basement with respect to Project >>>>>>>															45%
	Total % Breakup		3%	5%	50%	5%	4%	4%	3%	3%	5%	5%	5%	3%	5%	100%
2	Tower A	S+14	3%	5%	50%	5%	4%	4%	3%	3%	5%	5%	5%	3%	5%	100%
3	Tower B	G+4	3%	5%	50%								1%			59%
4	Tower C	G+4	3%	5%	10%											18%
5	Tower D	S+14	3%													3%
6	Tower E	G+4	3%	5%												8%
7	Tower F	G+4	3%	5%	40%								1%			49%
8	EWS	S+6	3%	5%	40%							1%	2%			51%
B	Total Progress on Towers and EWS >>>>>>>															51%
A + B	Total Progress on Overall Project >>>>>>>															48%

Ar. J.B.Singh

Ar. J.B. Singh
ARCHITECT
J.B. SINGH CA NO./2008/42255
R-7/34, G.F. DLF PH-II
GURGAON-122001
CELL : 9810630218
(AUTHORIZED SIGNATORY)